

(F 1)

PUBLIC WORKS, 1922.

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, and similar Undertakings, not of a Military Nature, which have been undertaken during the Year 1922.

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.	Authority under which it is executed.	When Com-menced.	Whether Finished or Un-finished.	Amount of Expenditure.
		\$ c.	Colonial Estimates 1922.			\$ c.
PUBLIC WORKS, ANNUALLY RECURRENT:—						
HONGKONG.						
BUILDINGS :—						
Maintenance of Buildings,.....	Re-pairs. {	13,584.77 30,000.00 100,000.00	C.S.O. 20 in 63 of '22 C.S.O. 3220 of 1922 1	Jan., '22.	Finished.	143,660.08
Improvements to Buildings,	Do. {	2,536.52 10,000.00 15,000.00	C.S.O. 20 in 63 of 1922. 2	Do.	Do.	27,641.97
Maintenance of Lighthouses,	Do.	6,000.00	3	Do.	Do.	3,112.79
COMMUNICATIONS :—						
Maintenance to Roads and Bridges in City	Do.	95,000.00	4	Do.	Do.	89,216.80
Improvements to Roads and Bridges in City,	Do.	25,000.00	5	Do.	Do.	23,973.53
Maintenance of Roads and Bridges outside City,.....	Do. {	20,000.00 45,000.00	C.S.O. 3220 of 1922. 6	Do.	Do.	61,247.44
Improvements to Roads and Bridges outside City,	Do. {	42,000.00 7,000.00	C.S.O. 3220 of 1922 7	Do.	Do.	42,867.77
Maintenance of Telephones including all Cables,	Do. {	4,000.00 8,000.00	C.S.O. 3220 of '22 8	Do.	Do.	11,089.87
DRAINAGE :—						
Maintenance of Sewers, Nullahs, &c.,.....	Do. {	1,000.00 20,000.00	C.S.O. 3220 of 1922. 9	Do.	Do.	19,716.61
LIGHTING :—						
Gas Lighting, City and Suburbs and Hill District,	Do. {	500.00 65,750.00	C.S.O. 3220 of 1922 10	Do.	Do.	64,469.31
Electric Lighting, City, Hill District and Shaukiwan,	Do.	26,750.00	11	Do.	Do.	26,271.76
MISCELLANEOUS :—						
Maintenance of Praya Wall and Piers,.....	Do.	10,000.00	12	Do.	Do.	8,243.57
Do. of Public Cemetery,	Do.	2,500.00	13	Do.	Do.	1,655.30
Do. of Chinese Cemeteries,	Do.	2,500.00	14	Do.	Do.	2,425.79
Do. of Public Recreation Grounds,	Do.	4,000.00	15	Do.	Do.	3,669.13
Dredging Foreshores,	Do.	12,000.00	16	Do.	Do.	4,032.81
Typhoon and Rainstorm Damages,	Do. {	2,065.79 22,000.00	C.S.O. 20 in 63 of '22 17	Do.	Do.	24,065.79

Notes.—(1) All expenses are defrayed from the Revenue of the Colony.

(2) In the case of unfinished works, the amounts refer to the Expenses during the year 1922.

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—Continued.

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.	Authority under which it is executed.	When Commenced.	Whether Finished or Unfinished.	Amount of Expenditure.			
		\$ c.	Colonial Estimates 1922.			\$ c.			
PUBLIC WORKS, ANNUALLY RECURRENT,—Continued.									
MISCELLANEOUS,—Continued.									
Stores Depreciation,	Re-pairs. {	2,700.00 100.00 998.13	C.S.O. 3220 of 1922* 18 C.S.O. 20 in 63 of '22	} Jan., '22.	Finished.	74.27			
WATER WORKS:—									
Maintenance of City and Hill District, ...	Do. {	40,000.00 180,000.00	C.S.O. 3220 of '22. 19				Do.	Do.	216,696.32
Do. of Shaukiwan,	Do.	1,200.00	20	Do.	Do.	601.50			
Do. of Aberdeen,	Do.	1,000.00	21	Do.	Do.	559.25			
Water Account, (Meters, &c.),	Do. {	8,000.00 14,000.00	C.S.O. 3220 of '22. 22	} Do.	Do.	17,370.96			
KOWLOON.									
BUILDINGS:—									
Maintenance of Buildings,	Do. {	3,000.00 20,000.00	C.S.O. 3220 of '22. 23	} Do.	Do.	21,548.75			
Improvements to Buildings,	Do. {	1,500.00 2,000.00	C.S. - 3220 of '22. 24						
COMMUNICATIONS:—									
Maintenance of Roads and Bridges,	Do.	45,000.00	25	Do.	Do.	42,252.53			
Improvements to Roads and Bridges,	Do.	5,000.00	26	Do.	Do.	4,346.23			
Maintenance of Telephones,	Do.	2,500.00	27	Do.	Do.	2,381.78			
DRAINAGE:—									
Maintenance of Sewers, Nullahs, &c.,	Do.	9,000.00	28	Do.	Do.	7,694.84			
LIGHTING:—									
Gas Lighting,	Do. {	250.00 17,500.00	C.S.O. 3220 of '22. 29	} Do.	Do.	17,539.94			
Electric Lighting,	Do. {	750.00 6,500.00	C.S.O. 3220 of '22. 30						
MISCELLANEOUS:—									
Maintenance of Praya Walls and Piers, ...	Do. {	2,000.00 4,000.00	C.S.O. 3220 of '22. 31	} Do.	Do.	4,341.78			
Do. of Chinese Cemeteries,	Do.	500.00	32						
Do. of Recreation Grounds,	Do.	1,000.00	33						
Typhoon and Rainstorm Damages,	Do. {	12,000.00 4,000.00	C.S.O. 3220 of '22. 34	} Do.	Do.	9,377.90			
WATER WORKS.									
Maintenance of Water Works,	Do. {	1,292.47 11,000.00 15,000.00	C.S.O. 20 in 63 of '22. C.S.O. 3220 of '22. 35	} Do.	Do.	27,292.47			
Water Account, (Meters, &c),	Do.	10,000.00	36						
							Do.	Do.	9,488.24

(F 3)

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—Continued.

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.		Authority under which it is executed.	When Commenced.	Whether Finished or Unfinished.	Amount of Expenditure.	
		\$	c.				\$	c.
PUBLIC WORKS, ANNUALLY RECURRENT,— <i>Continued.</i>								
NEW TERRITORIES.								
BUILDINGS:—								
Maintenance of Buildings,	Re- pairs.	2,139.21		C.S.O. 20 in 63 of '22 37	Jan., 1922.	Finished.	19,139.21	
		17,000.00						
Improvements to Buildings,	Do.	2,500.00		38	Do.	Do.	1,026.22	
COMMUNICATIONS:—								
Maintenance of Roads and Bridges,	Do.	30,000.00		C.S.O. 7 in 96 of '22 39	Do.	Do.	74,312.44	
		45,000.00						
Improvements to Roads and Bridges,	Do.	3,000.00		40	Do.	Do.	2,984.71	
Maintenance of Telephones,	Do.	5,000.00		41	Do.	Do.	4,766.90	
DRAINAGE:—								
Maintenance of Sewers, Nullahs, &c., ...	Do.	600.00		42	Do.	Do.	501.58	
LIGHTING:—								
Electric Lighting, Shamshuiipo,	Do.	2,750.00		43	Do.	Do.	2,566.56	
MISCELLANEOUS:—								
Maintenance of Chinese Cemeteries,	Do.	100.00		44	Do.	Do.	98.60	
Typhoon and Rainstorm Damages,	Do.	15,000.00		45	Do.	Do.	13,715.44	
WATER WORKS:—								
Maintenance of Lai Chi Kok,	Do.	197.04		C.S.O. 20 in 63 of '22 C.S.O. 3220 of '22 46	Do.	Do.	4,497.04	
		1,300.00						
		3,000.00						
Maintenance of Fanling Waterworks,	Do.	500.00		47	Do.	Do.	396.19	
Water Account (Meters, &c.),	Do.	800.00		C.S.O. 3220 of '22 48	Do.	Do.	865.13	
		300.00						
PUBLIC WORKS, EXTRAORDINARY.								
HONGKONG.								
BUILDINGS.								
Officers' Quarters,	Construc- tion.	440,000.00		1	Sept. 1921	(1) Un- finished.	313,171.69	
Fire Brigade Station,	Do.	100,000.00		C.S.O. 3220 of '22 2	Dec., 1921.	Do.	142,092.68	
		300,000.00						
Quarters for European Officers, Leighton Hill,	Do.	150,000.00		3	Nov., 1921.	Do.	110,758.38	
Victoria Hospital,—Maternity Block and alterations and extensions to existing buildings,	Do.	150,000.00		4	Aug., 1921.	Do.	90,706.25	
Government Offices, New Offices for Public Works Department,	Construc- tion.	70,000.00		5	Feb., 1922.	Do.	40,340.39	
Government House,—Additions and re-con- struction of Kitchen and Garage Blocks, }	Do.	15,000.00		C.S.O. 4 in 26 of '21 6	July, 1921.	Finished.	90,948.27	
		40,000.00						

(1) This date applies to *Homestead* site.

(F 4)

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—*Continued.*

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.	Authority under which it is executed.	When Commenced.	Whether Finished or Unfinished.	Amount of Expenditure.
PUBLIC WORKS, EXTRAORDINARY,—<i>Contd.</i>		\$ c.	Colonial Estimates 1922.			\$ c.
BUILDINGS,—<i>Continued.</i>						
Government Civil Hospital,—Outpatients' Department,	Construction	4,449.91 11,000.00 35,000.00	C.S.O. 20 in 63 of '22 C.S.O. 3220 of '22 7	June, 1921.	Finished.	57,541.74
Quarters for Scavenging Coolies, Belchers Street,.....	Do.	20,500.00 ⁰ 30,000.00	C.S.O. 5 in 26 of '20 8	May, 1920.	Do.	93,893.75
Temporary School for Chinese Boys, Morrison Gap Road,.....	Do.	7,000.00 28,000.00	C.S.O. 3220 of '22 9	Jan., 1922.	Do.	31,385.67
Saiyingpun School,	Do.	25,000.00	10	Not commenced.	Unfinished.
Bungalow Government House,	Do.	25,000.00	11	Do.	Do.
Queen's College, formation of site for the proposed new school at Caroline Hill,.....	Do.	25,000.00	12	Nov., 1922.	Do.	1,670.77
Quarters for Scavenging Coolies, Hospital Road,	Do.	20,000.00	13	Sept., 1919.	Finished.	167,887.86
Married Quarters for Police, Caine Road, ...	Do.	20,000.00	14	Dec., 1920.	Do.	76,635.57
Market at Whitfield,.....	Do.	10,500.00	15	Not commenced.	Unfinished.	32.57
Hongkong Volunteer Defence Corps Headquarters,—Proposed Rifle Range,	Do.	2,000.00 10,000.00	C.S.O. 3220 of '22 16	June, 1922.	Do.	6,686.66
Gardeners' Quarters, Colonial Cemetery,.....	Do.	4,000.00	17	Aug., 1921.	Finished.	8,228.67
Cape D'Aguilar Wireless Station,—Extension to accommodate Chinese Linesmen, }	Do. }	3,000.00 3,000.00	C.S.O. 15 in 26 of '21 18	Nov., 1921.	Do.	5,409.30
Cattle Depot, Kennedy Town, alteration of sheds,	Do.	1,500.00	19	Jan., 1922.	Do.	1,486.82
Latrines and Urinals,.....	Do.	25,000.00	20	Do.	Do.	10,195.90
COMMUNICATIONS.						
Roads :—						
(a.) Improving and widening road through Quarry Bay Village, ..	Do.	120,000.00	21 (a)	Aug., 1921.	Unfinished.	84,441.37
(b.) Road from Taitam Gap to Shek O and Cape D'Aguilar,	Do.	180,000.00	21 (b)	Aug., 1920.	Do.	119,534.50
(c.) Extending 20-foot road from Magazine Gap to Peak Tram Station, Chamberlain Road,	Do. }	178.07 80,000.00	C.S.O. 20 in 63 of '22 21 (c)	April, 1921.	Do.	80,174.15
(d.) Road from Bowen Road to Repulse Bay,.....	Do.	75,000.00	21 (d)	Nov., 1922.	Do.	17,476.23
(e.) Road contouring hillside in Wongneichong and Tai Hang Valleys Extension,	Do.	50,000.00	21 (e)	Sept., 1921.	Do.	22,285.79
(f.) Wanchai Road,—Widening to 42 feet,	Do.	50,000.00	21 (f)	Jan., 1922.	Continuing work.	400.00
(g.) Road from Causeway Bay to North Point,	Do.	40,000.00	21 (g)	Do.	Do.	105.05

(F 5)

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—Continued.

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.	Authority under which it is executed.	When Commenced.	Whether Finished or Unfinished.	Amount of Expenditure.
		\$ c.	Colonial Estimates 1922.			\$ c.
PUBLIC WORKS, EXTRAORDINARY,—Contd.						
COMMUNICATIONS,—Continued.						
Roads,—Continued.						
(h.) Shaukiwan Road,—Improvements in Shaukiwan Village,	Construction.	30,000.00	21 (h)	Not commenced.	Unfinished.	* 23.36
(i.) Road from Chatham Path (crossing Peak Tram Line) to Peak Road,	Do.	30,000.00	21 (i)	Not commenced and project abandoned.	...	† 595.22
(j.) Victoria Road Improvement,	Do.	25,000.00	21 (j)	Mar., 1922.	Unfinished.	20,089.01
(k.) Road from Western end of Robinson Road to Conduit Road,	Do.	20,000.00	21 (k)	Not commenced.	Do.
(l.) Road from Waichai Gap to Middle Gap,	Do.	20,000.00	21 (l)	July, 1922.	Do.	12,761.04
(m.) Road contouring hillside above Conduit Road, 1st Section,	Do. {	1,531.15 18,000.00	C.S.O. 20 in 63 of '22 21 (m)	{ August, 1922.	Do.	19,531.15
(n.) Approach road to lots near Villa "Miramere",	Do.	15,000.00	21 (n)	Jan., 1922.	Finished.	8,808.91
(o.) Road 20 feet wide, skirting North side of hills, from Waichai Gap to Magazine Gap,	Do. {	12,000.00 12,000.00	C.S.O. 3220 of '22 21 (o)	{ Sept., 1920.	Do.	85,916.92
(p.) Road connecting Broadwood Road with Wongneichong Gap Road,	Do.	10,000.00	21 (p)	Sept., 1922.	Unfinished.	5,045.34
(q.) Queen's Road East,—Widening to 60 feet,	Do. {	20,000.00 10,000.00	C.S.O. 538 of '17 16 (q)	{ Not commenced	Do.	‡ 22,938.87
(r.) Kennedy Road,—Improvements,	Do.	10,000.00	21 (r)	Feb., 1922.	Finished.	27,718.43
(s.) Extension of Broadwood Road to new motor road,	Do.	7,500.00	21 (s)	June, 1922.	Do.	4,399.38
(t.) Road Improvements and Widening, Miscellaneous :—						
(i) Bonham Road,	Do.	30,000.00	21 (t) (i)	Aug., 1922.	Unfinished.	5,110.56
(ii) Pokfulam Road between No. 11 Bridge and Aberdeen Dock,	Do.	5,000.00	21 (t) (ii)	Nov., 1922.	Do.	4,562.25
(iii) Conduit Road,	Do.	30,000.00	21 (t) (iii)	Aug., 1922.	Do.	14,178.09
(u.) Main Roads in City,—Surfacing with asphaltum,	Do.	60,000.00	21 (u)	Jan., 1922.	Do.	57,609.81
(v.) Kennedy Town Praya,—Surfacing with setts and asphaltum to improve levels,	Do.	30,000.00	21 (v)	Do.	Finished.	54,150.49
(w.) General Works,	Do. {	23,600.00 30,000.00	C.S.O. 3220 of '22 21 (w)	{ Do.	Continuing work.	43,873.04
DRAINAGE.						
Training Nullahs :—						
General Works,	Do. {	6,000.00 10,000.00	C.S.O. 3220 of '22 22	{ Jan., 1922.	Do.	8,502.67

* Minor expenses for raising hydrants.

† The expenditure is for resumption only.

‡ Expenses for cutting trace.

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—Continued.

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.	Authority under which it is executed.	When Commenced.	Whether Finished or Unfinished.	Amount of Expenditure.
		\$ c.	Colonial Estimates 1922.			\$ c.
PUBLIC WORKS, EXTRAORDINARY,—Contd.						
<u>DRAINAGE,—Continued.</u>						
Miscellaneous Drainage Works :—						
(a.) Extending existing outfall from below Wanchai Gap to the sea at point near Aberdeen,	Construction.	55,000.00	23 (a)	July, 1922.	Unfinished.	15,610.20
(b.) Laying sewer in new road above the Colonial Cemetery,	Do. {	5,000.00 10,000.00	C.S.O. 3220 of '22 23 (b)	{ April, 1922.	Do.	12,882.60
(c.) Intallation of Drainage System at Repulse Bay,	Do.	6,000.00	23 (c)	July, 1922.	Do.	2,760.91
(d.) General Works,	Do. {	8,000.00 25,000.00 8,858.38	C.S.O. 3220 of '22 23 (d) C.S.O. 20 in 63 of '22	{ Jan., 1922.	Continuing work.	33,836.40
<u>LIGHTING.</u>						
Extensions of Lighting,	Do. {	800.00 1,500.00	C.S.O. 3220 of '22 24	{ Do.	Do.	1,437.50
<u>MISCELLANEOUS.</u>						
Construction of reinforced concrete pier and superstructure opposite Queen's Statue,)	Do. {	10,000.00 97,000.00	C.S.O. 3220 of '22 25	{ Feb., 1922.	Unfinished.	96,487.54
Quarry, Workshop and plant,	Do.	70,000.00	26	Jan., 1922.	Do.	22,979.74
Reconstruction of Ferry Piers,	Do.	60,000.00	27	July, 1920.	Do.	51,231.24
Government Underground Cable Scheme, City,	Do.	55,000.00	28	Jan., 1922.	Finished.	43,242.09
Forming rubble mound for protection to proposed reclamation North Point,	Do.	50,000.00	29	Do.	Unfinished.	14,735.70
Furniture for Government Offices and Quarters,	Do. {	8,000.00 40,000.00	C.S.O. 3220 of '22 30	{ Do.	Continuing work.	40,414.28
Reinforced concrete pier opposite Wing Wo Street,	Do.	20,000.00	31	Not commenced.	Unfinished.	2.40
Pier and landing place for Pigs and Cattle Kennedy Town,	Do.	19,500.00	32	Sept., 1922.	Do.	3,043.26
Aplichau,—Reclamation Scheme,	Do.	15,000.00	33	Sept, 1920.	Continuing work.	3,463.50
Central Police Station,—Reconstruction of kitchen and bathroom block,	Do.	8,000.00	34	Aug., 1920.	Finished.	7,869.32
Harbour Developments,	Do. {	4,500.00 7,500.00	C.S.O. 1 in 26 of '22 35	{ June, 1921.	Continuing work.	8,998.26
Chinese Cemeteries,—Laying out new areas,	Do.	2,000.00	36	Jan., 1922.	Do.	556.70
Installation of Electric Light at Aberdeen Police Station,	Do.	1,000.00	37	Do.	Finished.	907.54

(F 7)

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—Continued.

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.	Authority under which it is executed.	When Commenced.	Whether Finished or Unfinished.	Amount of Expenditure.
		\$ c.	Colonial Estimates 1922.			\$ c.
PUBLIC WORKS, EXTRAORDINARY,—Contd.						
MISCELLANEOUS,—Continued.						
Survey of Colony,	Construction.	927.22 600.00 3,000.00	C.S.O. 20 in 63 of '22 C.S.O. 3220 of '22 38	Jan., 1922.	Continuing work.	4,528.53
Boundary Stones,	Do.	170.59 600.00 1,500.00	C.S.O. 20 in 63 of '22 C.S.O. 3220 of '22 39	Do.	Do.	2,270.59
Miscellaneous Works,	Do.	11,137.33 10,000.00 30,000.00	C.S.O. 20 in 63 of '22 C.S.O. 3220 of '22 40	Do.	Do.	51,147.98
<u>PUBLIC HEALTH AND BUILDINGS</u>						
<u>ORDINANCE, 1903.</u>						
Compensation and Resumptions,	Do.	65,320.00 158,949.00 50,000.00	C.S.O. 3220 of '22 C.S.O. 798 of 17 41	Do.	Do.	185,396.52
<u>WATER WORKS.</u>						
Eastern District Filter Beds, &c.,..... Taitam Tuk Scheme,—Additional Pumping Plant :—	Do.	200,000.00	42	April, 1922.	Unfinished.	34,681.47
(a.) Engine and Foundations,	Do.	65,000.00	43 (a)	Not commenced.	Do.
(b.) Engine and Boiler,.....	Do.	200,000.00	43 (b)	Do.	Do.	1,986.89
Hill District and High Levels of City,— Additional Pumping Plant at Pokfulan Road Station :—						
(a.) Engine House Extension,.....	Do.	25,000.00 10,000.00	C.S.O. 20 in 63 of '22 44 (a)	Dec., 1921.	Finished.	23,884.77
(b.) Engine and Boiler,.....	Do.	4,000.00 104,000.00	C.S.O. 3220 of '22 44 (b)	Sept., 1922.	Do.	107,554.20
Stanley Mound Catchwater,	Do.	100,000.00	45	Oct., 1922.	Unfinished.	1,804.72
Duplicating certain portions of main between Albany and Elliott Filter Beds,	Do.	80,000.00	46	Sept., 1921.	Do.	53,781.69
New Workshop,	Do.	30,000.00	47	Dec., 1922.	Do.	1,145.73
Hydraulic Ram and distribution system for lower Wanchai Gap District,	Do.	20,000.00	48	Aug., 1922.	Do.	15,949.23
8' Main from North Point to Shaukiwan, ...	Do.	15,000.00	49	Jan., 1921.	Do.	143.14
Repluse Bay Water Supply,	Do.	11,000.00	50	(1)	Do.	7,338.24
Lowering Water Mains in City to give better cover,	Do.	10,000.00	51	Jan., 1922.	Continuing work.	640.81
Mount Cameron Development,—Temporary arrangements for water supply,	Do.	4,000.00	52	Not commenced.	Unfinished.
Mount Parker East Catchwater (Preliminary work),	Do.	3,000.00	53	Do.	Do.
District above May Road,.....	Do.	2,500.00	54	Do.	Do.

(1.) First scheme commenced in 1920. Extension continued in 1922 and 1923.
Incidental Expenses.

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—Continued.

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses, in Dollars.		Authority under which it is executed.	When Commenced.	Whether Finished or Unfinished.	Amount of Expenditure.	
		\$	c.				\$	c.
PUBLIC WORKS, EXTRAORDINARY,—Contd.								
WATER WORKS,—Continued.								
Miscellaneous Water Works,	Construction	2,000.00	11,000.00	C.S.O. 3220 of '22 55	Jan., 1922.	Continuing work.		13,801.07
Praya East Reclamation Scheme :—								
(a.) Contribution by Government towards Fund for Reclamation,	Do.	47,093.10	50,000.00	C.S.O. 3220 of '22 56 (a)	Dec., 1921.	Unfinished.		65,070.10
(b.) Road Improvements at Arsenal Street, —Resumption and alteration of buildings,	Do.	240,000.00		56 (b)	Aug., 1921.	Do.	
(c.) Road Improvements at East Point,.....	Do.	30,000.00		56 (c)	Aug., 1922.	Do.		11,088.00
(d.) Resumptions of land for formation of road crossing Morrison Hill area,.....	Do.	150,000.00		56 (d)	Not commenced.	Do.	
(e.) Morrison Hill District Development, Retaining Walls and Storm Water Culverts,	Do.	20,000.00		56 (e)	Do.	Do.		86.67
KOWLOON.								
BUILDINGS.								
Kowloon Hospital,	Do.	220,000.00		57	Sept., 1921. (1)	Unfinished.		21,115.35
New Police Station, Yaumati,	Do.	100,000.00		58	Jan., 1922.	Do.		81,092.54
Police Station, Mongkoktsui,	Do.	70,000.00		59	May, 1922.	Do.		30,225.73
Cattle and Swine Depôt, Yaumati,	Do.	30,000.00		60	Not commenced.	Do.	†	633.12
Quarters for Scavenging Coolies (100) at Yaumati,.....	Do.	20,000.00		61	Do.	Do.	
Fire Brigade Station, Extensicn,.....	Do.	5,000.00	15,000.00	C.S.O. 3220 of '22 62	Jan., 1922.	Finished.		13,173.55
Trough Closet at Kowloon: City Reclamation for Male and Female.....	Do.	12,000.00		63	Not commenced.	Unfinished.	
Quarters for Royal Observatory Staff,.....	Do.	10,000.00		64	Dec., 1920.	Finished.		2,046.28
Royal Observatory, Seismograph Room and installing Gas Service,	Do.	5,000.00	10,000.00	C.S.O. 3220 of '22 65	Oct., 1922.	Unfinished.		5,413.38
Additional Cattle Shed. Mataukok,.....	Do.	10,000.00		66	Not commenced.	Do.	
Open Market, Bowring Street,	Do.	6,500.00		67	Do.	Do.	
Kowloon British School, provision of new class rooms,	Do.	4,546.37	1,500.00	C.S.O. 20 in 63 of '22 C.S.O. 3220 of '22	April, 1922.	Finished.		11,546.37
		500.00	5,000.00	C.S.O. 870 of '20 68				
Reclamation Street Market, Concrete Stalls,	Do.	5,000.00		69	Mar., 1921.	Do.		
Sexton's Quarters, New Cemetery,	Do.	3,500.00		70	Not commenced.	Unfinished.	
Incinerator, Kowloon City,	Do.	2,000.00		71	Do.	Do.	
Dust Station, Mongkok,	Do.	1,500.00		72	Do.	Do.	
Public Latrines and Urinals,.....	Do.	20,000.00		73	Nov., 1921.	Finished.		19,330.57

(1.) Site preparation only.

* Incidental Expenses.

† Expenses for Temporary Matsheds.

(F 9)

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—Continued.

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.	Authority under which it is executed.	When Commenced.	Whether Finished or Unfinished.	Amount of Expenditure.
		\$ c.	Colonial Estimates 1922.			\$ c.
PUBLIC WORKS EXTRAORDINARY,—Contd.						
<u>COMMUNICATIONS.</u>						
Roads :—						
(a.) Main Roads, Kowloon,	Construction.	100,000.00	74 (a)	Jan., 1922.	Unfinished.	62,500.35
(b.) Improvements to existing main roads,	Do.	100,000.00	74 (b)	Do.	Continuing work.	24,475.55
(c.) Waterloo Road Extension (100 feet wide) Section between Waterloo Road and the Kowloon Boundary (estimate for 50 foot width),	Do.	30,000.00	74 (c)	Aug., 1922.	Unfinished.	9,633.81
(d.) Tokwawan Road (100 feet wide) Section between Kowloon City Road and K.M.L. 90 (estimate for 50 foot width),	Do.	30,000.00	74 (d)	Not commenced.	Do.	* 254.89
(e.) Extending Coronation Road northwards through hill (formerly K.F.L. 11),	Do.	12,000.00	74 (e)	Jan., 1920.	Do.	5,398.64
(f.) Argyle Street, Extension to its junction with Waterloo Road,	Do.	10,000.00	74 (f)	Oct., 1922.	Do.	3,729.82
(g.) General Works,	Do. {	17,000.00 70,000.00	C.S.O. 3220 of '22 74 (g)	{ Jan., 1922.	Continuing work.	46,176.65
Training Nullahs:—						
(a.) Mongkoktsui Nullah East, extension through Railway Bridge,	Do.	116,000.00	75 (a)	Nov., 1922.	Unfinished.	750.00
(b.) Waterloo Road Nullah, extension to Temple,	Do.	21,000.00	75 (b)	Aug., 1922.	Do.	5,000.00
(c.) Extending Mongkoktsui Nullah to boundary of old Kowloon,	Do. {	968.50 23,706.37 10,000.00	C.S.O. 20 in 63 of '22 C.S.O. 6 in 26 of '20 75 (c)	{ Feb., 1921.	Finished.	50,969.13
(d.) General Works,	Do.	10,000.00	75 (d)(1)
Miscellaneous Drainage Works,	Do.	30,000.00	76	Do.	Do.	22,718.69
<u>LIGHTING.</u>						
Extensions of Lighting	Do.	1,500.00	77	Jan., 1922.	Do.	1,238.29
Alterations of Electric Lighting,—New standards,	Do.	10,000.00	78	Not commenced.	Unfinished.
<u>MISCELLANEOUS.</u>						
Filling in Tidal Flat and cutting down hill between Taikoktsui and Fuk Tsau Heung,	Do.	8,000.00 60,000.00	C.S.O. 3220 of '22 79	{ Nov., 1920.	Do.	67,763.56
Furniture for Government Offices and Quarters,	Do.	10,000.00	80	Jan., 1922.	Continuing work.	8,648.20
2-ton lorry for Kowloon Roads,	Do. {	1,750.00 2,000.00 5,000.00	C.S.O. 3220 of '22 C.S.O. 3194 of '21 81	{ Do.	Finished.	9,855.64

(1) No work done during the year.

* Expenses for cutting trace.

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—Continued.

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.	Authority under which it is executed.	When Commenced.	Whether Finished or Unfinished.	Amount of Expenditure.
PUBLIC WORKS, EXTRAORDINARY,—Contd.						
MISCELLANEOUS,—Contd.						
Fencing and protecting Football ground,.....	Construction.	4,800.00	82	Not commenced.	Unfinished.
Chinese Cemeteries,—Laying out new areas,	Do. {	3,000.00 2,000.00	C.S.O. 20 in 63 of '22 83	} January, 1922.	Continuing work.	4,740.04
Miscellaneous Works,	Do. {	5,000.00 4,300.00 6,000.00 2,300.00 9,539.83	84 C.S.O. 3076 of '22 C.S.O. 14 in 96 of '22 C.S.O. 3220 of '22 C.S.O. 20 in 63 of '22			
<u>PUBLIC HEALTH AND BUILDINGS</u>						
<u>ORDINANCE, 1903.</u>						
Compensation and Resumptions,	Do.	30,000.00	85	Jan., 1922.	Continuing work.	8,912.26
<u>WATER WORKS.</u>						
Enlarging mains to improve the distribution system in Kowloon,	Do.	25,000.00	86	1920.	Unfinished.	19,616.56
Extending Filter Beds near Lai Chi Kok,—Two new Beds and Gauge Basin,	Do.	20,000.00	87	May, 1921.	Finished.	61,019.67
Miscellaneous Water Works,	Do.	8,000.00	88	Jan., 1922.	Continuing work.	7,811.98
<u>NEW TERRITORIES.</u>						
<u>BUILDINGS.</u>						
Gaol, Ngau Shi Wan,	Do.	50,000.00	89	Not commenced.	Unfinished.	* 464.28
New Police Station, Shatin,.....	Do.	35,000.00	90	Do.	Do.
Erection of a brick Bungalow at Tai Po for Public Works Department in place of the existing one,	Do.	20,000.00	91	Do.	Do.
Reconstruction of certain sheds at Laichikok,	Do.	20,000.00	92	Jan., 1922.	Do.	18,623.04
Clerks' Quarters, Tai Po,	Do. {	3,504.19 20,000.00	C.S.O. 20 in 63 of '22 93	October, 1921.	Finished.	27,245.96
Anglo-Chinese School, Cheung Chau,	Do.	17,000.00	94	Not commenced.	Unfinished.
Quarters for Inspector of Vernacular Education in the New Territories, Taipo, ... }	Do.	15,000.00	95	Do.	Do.
Diaphone Fog Signalling Installation, } Waglan,	Do. {	13,400.00 15,000.00	C.S.O. 1102 of '19 96	December, 1921.	Finished.	27,130.97
Block House for Police Castle Peak,	Do.	11,000.00	97	Dec., 1922.	Unfinished.	30.00
Land Bailiffs' Quarters, Ping Shan,.....	Do. {	12,500.00 10,000.00	C.S.O. 3220 of '22 98	March, 1921.	Finished.	£4,354.19
Land Bailiffs' Quarters, Taipo, Extension } of Verandah on East side,	Do.	1,700.00	99	November, 1922.	Not finished.	1,595.76
Public Latrines and Urinals,	Do.	15,000.00	100	Not commenced.	Do.

* Expenses for levelling site.

(F 11)

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—Continued.

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.		Authority under which it is executed.	When Commenced.	Whether Finished or Unfinished.	Amount of Expenditure.	
		\$	c.				\$	c.
PUBLIC WORKS EXTRAORDINARY,—Contd.								
<u>COMMUNICATIONS.</u>								
Roads :—								
(a.) Metalling and tar-painting hilly portion of Lai Chi Kok-Castle Peak and Taipo Roads,	Construction.	70,000.00		101 (a)	Jan., 1922.	Unfinished.	68,762.18	
(b.) Taipo to Shun Wan Road,	Do.	13,000.00		101 (b)	May, 1922.	Do.	7,769.39	
(c.) Patrol Path,—Sheung Shui to Frontier,	Do.	12,000.00		101 (c)	Do.	Do.	3,640.04	
(d.) Taipo Market, kerbing and channelling, &c.,	Do.	11,000.00		101 (d)	Aug., 1922.	Do.	10,993.59	
(e.) Taipo Road,—Widening and improving from 5th milestone to Shatin, ...	Do.	10,000.00		101 (e)	Not commenced.	Do.	
(f.) Waterloo Road extension (100 feet wide) Section between Kowloon Boundary to foot of hills, S.E. of tunnel (estimate 50 foot width),	Do.	10,000.00		101 (f)	June, 1922.	Do.	1,000.00	
(g.) Taipo Road,—Widening and improving road between Shatin and Taipo, }	Do.	5,000.00		101 (g)	Not commenced.	Do.	
(h.) General Works,	Do.	20,000.00 8,000.00 5,500.00		101 (h) C.S.O. 7 in 96 of '22 C.S.O. 3220 of '22	January, 1922.	Continuing work.	22,135.87	
<u>DRAINAGE.</u>								
Training Nullahs :—								
(a.) One side wall and invert of nullah on Eastern side of the Kowloon Tong Development Scheme,	Do.	70,000.00		102 (a)	June, 1922.	Unfinished.	
(b.) Training stream at Lai Chi Kok,	Do.	20,000.00		102 (b)	Dec., 1920.	Finished.	23,538.39	
(c.) General works,	Do.	5,000.00		102 (c)	Jan., 1922.	Continuing work.	2,149.40	
Miscellaneous Drainage Works :—								
General Works,	Do.	10,000.00		103	Do.	Do.	9,016.69	
<u>MISCELLANEOUS.</u>								
Further Reclamation at Shamshuipo,	Do.	200,000.00		104	Nov., 1920.	Unfinished.	101,634.75	
Kowloon Tong Development Scheme :—								
(a.) Resumption,	Do.	84,000.00		105 (a)	Jan., 1922.	Do.	14,737.39	
(b.) Excavation and filling,	Do.	66,000.00		105 (b)	June, 1922.	Do.	10,269.17	
Construction of Water-boat Dock at Lai Chi Kok,	Do.	40,000.00		106	Mar., 1922.	Do.	19,067.33	
Refuse Dump,—Cheung Sha Wan,	Do.	25,000.00		107	July, 1921.	Do.	19,828.81	
Furniture for Government Offices and Quarters,	Do.	2,500.00 3,500.00		C.S.O. 3220 of 1922 108	Jan., 1922.	Continuing work.	5,598.50	
Chinese Cemeteries,—Laying out new areas,	Do.	2,000.00 300.00		C.S.O. 20 in 63 of '22 109	Do.	Do.	1,274.34	
Miscellaneous Works,	Do.	2,000.00 14,000.00		C.S.O. 3220 of 1922 110	Do.	Do.	6,970.37	

(F 12)

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—Continued.

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses, in Dollars.	Authority under which it is executed.	When Commenced.	Whether Finished or Unfinished.	Amount of Expenditure.
		\$ c.	Colonial Estimates 1922.			\$ c.
PUBLIC WORKS EXTRAORDINARY,—Contd.						
<u>PUBLIC HEALTH AND BUILDINGS</u>						
<u>ORDINANCE, 1903.</u>						
Compensation and Resumptions,	Construction.	20,000.00	111	Jan., 1922.	Continuing work.	7,443.00
<u>WATER WORKS.</u>						
Taipo Water Supply Scheme (not including resumptions),	Do. {	361.27	C.S.O. 20 in 63 of '22	June, 1922.	Unfinished.	19,856.57
		7,500.00	C.S.O. 20 in 63 of '22			
Fauling Water Work Scheme,	Do. {	12,000.00	112	(1)	Do.	10,832.53
		10,300.00	C.S.O. 20 in 63 of '22			
		5,000.00	113			
<u>VOTES NOT APPEARING IN THE ESTIMATES.</u>						
<u>HONGKONG.</u>						
<u>BUILDINGS.</u>						
Alteration of Harbour View as a Police Training School,	Do.	15,000.00	C.S.O. 2784 of 1919	Nov., 1922.	Unfinished.	8,931.72
Conversion of certain houses on M.L. 381 for use as a Fire Station,	Do. {	1,349.61	C.S.O. 20 in 63 of '22	Do.	Do.	12,348.18
		11,000.00	C.S.O. 2736 of 1922			
New Roof for Wanchai Sub Fire Station, ...	Do.	2,900.00	C.S.O. 2737 of 1921	Aug., 1922.	Finished.	1,790.48
Vaccination Shed at West Point,	Do.	5,000.00	C.S.O. 3220 of 1922.	Dec., 1922.	Unfinished.	258.58
Alteration of New Government Offices if started November (Post Office Expansion),	Do.	10,000.00	Do.	Not commenced.	Do.	* 400.00
<u>COMMUNICATIONS.</u>						
Tai Hang Development Scheme, Roads,	Do. {	30,000.00	C.S.O. 3220 of 1922	October, 1922.	Do.	5,143.69
		2,143.69	C.S.O. 20 in 63 of '22			
West Bay Development, Roads,	Do.	20,000.00	C.S.O. 3220 of 1922.	Not commenced.	Do.
<u>MISCELLANEOUS.</u>						
Cape D'Aguilar Direction Finder Mast, Hut and Extension to the Power House for the Existing Wireless Apparatus,	Do.	10,000.00	C.S.O. 3220 of 1922	Dec., 1922.	Do.
Erection of Wireless Installation at Gap Rock,	Do. {	4,000.00	C.S.O. 576 of 1915	Nov., 1921.	Finished.	7,732.20
		3,732.20	C.S.O. 20 in 63 of '22			
<u>KOWLOON.</u>						
<u>BUILDINGS.</u>						
Water Police Station Additional Barrack Rooms, 1st floor,	Do.	17,000.00	C.S.O. 3220 of 1922.	Aug., 1922.	Do.	7,024.23

(1) First scheme commenced in 1920. Extension continued in 1922 and 1923.

* Cost of partitions taken over by the Government.

(F 13)

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—*Continued.*

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.	Authority under which it is executed.	When Commenced.	Whether Finished or Unfinished.	Amount of Expenditure.
		\$ c.	Colonial Estimates 1922.			\$ c.
PUBLIC WORKS EXTRAORDINARY,—Contd.						
<u>MISCELLANEOUS.</u>						
Re-arrangement of Kowloon Inland Lots Nos. 629, 630, 631 & 1,111,	Construction	6,500.00	C.S.O. 3076 of 1921.	June, 1922.	Unfinished	5,745.51
Hotel Site, Preliminary Expenses,	Do.	6,000.00	C.S.O. 3220 of 1922.	—	Finished.	6,000.00
NEW TERRITORIES.						
<u>BUILDINGS.</u>						
Office Accommodation of a Public Works Department Surveyor at Taipo,	Do.	12,500.00	C.S.O. 3194 of 1922.	Nov., 1922.	Unfinished.
Married Quarters for Indian Police stationed in New Territories,	Do.	5,000.00	C.S.O. 3220 of 1922.	Dec., 1922.	Do.
<u>MISCELLANEOUS.</u>						
Repairs to sheds at Lai Chi Kok,	Do.	15,000.00	C.S.O. 3469 of 1912.	April, 1922.	Do.	13,046.98