

(F 1)

PUBLIC WORKS, 1927.

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, and similar Undertakings, not of a Military Nature, which have been undertaken during the Year 1927.

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.		Authority under which it is executed.	When Commenced.	Whether Finished or Unfinished.	Amount of Expenditure.	
		\$	c.				\$	c.
PUBLIC WORKS RECURRENT:								
HONG KONG.								
1 BUILDINGS:—								
Maintenance of Buildings,.....	Re-pairs. {	170,000.00		1	Jan., '27.	Finished.	161,297.43	
Improvements to Buildings,	Do.	26,000.00		2	Do.	Do.	21,397.90	
Maintenance of Lighthouses,	Do.	4,000.00		3	Do.	Do.	1,841.43	
Maintenance of Furniture,.....	Do. {	10,000.00		C.S.O.1 in 4270/'27 4	Do.	Do.	29,707.93	
		23,000.00						
2 COMMUNICATIONS:—								
Maintenance of Roads and Bridges in City,	Do.	105,000.00		1	Do.	Do.	101,392.93	
Improvements to Roads and Bridges in City,	Do.	20,000.00		2	Do.	Do.	19,284.40	
Maintenance of Roads and Bridges outside City,	Do.	130,000.00		3	Do.	Do.	127,800.62	
Improvements to Roads and Bridges outside City,	Do.	6,000.00		4	Do.	Do.	5,765.04	
Maintenance of Telephones including all Cables,.....	Do.	9,000.00		5	Do.	Do.	8,876.27	
3 DRAINAGE:—								
Maintenance of Sewers, Nullahs, &c.,	Do. {	2,000.00		C.S.O.20 in 63 of '27 1	Do.	Do.	21,058.68	
		20,000.00						
4 LIGHTING:—								
Gas Lighting, City and Suburbs and Hill District,	Do.	95,000.00		1	Do.	Do.	91,597.35	
Electric Lighting, City, Hill District, and Shaukiwan,.....	Do.	40,000.00		2	Do.	Do.	39,939.32	
Extensions of Lighting,	Do.	3,000.00		3	Do.	Do.	2,894.78	
5 TYPHOON AND RAINSTORM DAMAGES:—								
Typhoon and Rainstorm Damages,	Re-pairs. {	123,700.00		C.S.O. 5121 of '27. 1	Do.	Do.	174,047.96	
		100,000.00						

Notes.—(1) All expenses are defrayed from the Revenue of the Colony.

(2) In the case of unfinished works, the amounts refer to the Expenses during the year 1927.

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—*Continued.*

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.	Authority under which it is executed.	When Com-menced.	Whether Finished or Un-finished.	Amount of Expenditure.
		\$ c.	Colonial Estimates 1927.			\$ c.
PUBLIC WORKS, RECURRENT,—Continued.						
6 WATER WORKS:—			SUB-HEAD 6			
Maintenance of City and Hill District, ...	Re-pairs. }	255,000.00	1	Jan., '27.	Finished.	235,175.46
Do. of Shaankiwan,	Do.	1,200.00	2	Do.	Do.	828.83
Do. of Aberdeen,	Do.	1,200.00	3	Do.	Do.	715.91
Do. of Repulse Bay,	Do.	1,000.00	4	Do.	Do.	692.67
Water Account, (Meters, &c.), ..	Do.	24,000.00	5	Do.	Do.	17,300.66
7 MISCELLANEOUS:—			SUB-HEAD 7			
Maintenance of Praya Walls and Piers, ...	Do.	20,000.00	1	Do.	Do.	17,865.67
Do. of Public Cemetery,	Do.	2,500.00	2	Do.	Do.	2,491.75
Do. of Chinese Cemeteries,	Do.	2,500.00	3	Do.	Do.	2,497.01
Do. of Public Recreation Grounds,	Do.	4,000.00	4	Do.	Do.	3,869.78
Dredging Foreshores,	Do.	14,000.00	5	Do.	Do.	10,572.05
Stores Depreciation,	Do.	100.00	6	Do.	Do.	35.60
Boundary Stones,	Do.	5,000.00	7	Do.	Do.	2,407.67
Survey of Colony,	Do.	5,000.00	8	Do.	Do.	4,287.03
KOWLOON.						
8 BUILDINGS:—			SUB-HEAD 8			
Maintenance of Buildings,	Do.	35,000.00	1	Do.	Do.	22,250.09
Improvements to Buildings,	Do.	6,000.00	2	Do.	Do.	4,602.97
Maintenance of Furniture,	Do.	5,000.00	3	Do.	Do.	2,459.40
9 COMMUNICATIONS:—			SUB-HEAD 9			
Maintenance of Roads and Bridges,	Do.	70,000.00	1	Do.	Do.	62,117.78
Improvements to Roads and Bridges,	Do.	2,500.00	2	Do.	Do.	2,500.00
Maintenance of Telephones,	Do.	2,500.00	3	Do.	Do.	2,202.74
10 DRAINAGE:—			SUB-HEAD 10			
Maintenance of Sewers, Nullahs, &c.,	Do.	9,000.00	1	Do.	Do.	6,159.02
11 LIGHTING:—			SUB-HEAD 11			
Gas Lighting,	Do.	32,000.00	1	Do.	Do.	26,961.55
Electric Lighting,	Do.	17,000.00	2	Do.	Do.	16,114.77
Extensions of Lighting,	Do.	1,000.00	3	Do.	Do.	644.74
12 TYPHOON AND RAINSTORM DAMAGES:—			SUB-HEAD 12			
Typhoon and Rainstorm Damages,	Do. {	28,500.00 64,000.00 10,000.00	C.S.O. 5122 of '27 C.S.O. 5124 of '27 1	}		Do. Do. 67,099.55

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—*Continued.*

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.	Authority under which it is executed.	When Com-menced.	Whether Finished or Un-finished.	Amount of Expenditure.
		\$ c.	Colonial Estimates 1927.			\$ c.
PUBLIC WORKS RECURRENT,—Continued.						
13 WATER WORKS:—						
SUB-HEAD 13						
Maintenance of Water Works,	Re-pairs. {	35,000.00	1	{ Jan., 1927.	Finished.	33,353.34
Water Account, (Meters, &c.),	Do. {	10,000.00 10,000.00 5,000.00	C.S.O. 21 in 63 of '27 C.S.O. 2637 of '05 1V 2	{ Do.	Do.	24,988.69
14 MISCELLANEOUS:—						
SUB-HEAD 14						
Maintenance of Praya Walls and Piers, ...	Do.	10,000.00	1	Do.	Do.	4,833.17
Maintenance of Chinese Cemeteries,	Do.	1,000.00	2	Do.	Do.	945.26
Maintenance of Recreation Grounds,	Do.	2,500.00	3	Do.	Do.	2,500.00
NEW KOWLOON.						
15 BUILDINGS:—						
SUB-HEAD 15						
Maintenance of Buildings,	Do.	12,000.00	1	Do.	Do.	1,828.79
Improvements to Buildings,	Do.	1,000.00	2	Do.	Do.	545.78
Maintenance of Furniture,	Do.	2,000.00	3	Do.	Do.	691.60
16 COMMUNICATIONS:—						
SUB-HEAD 16						
Maintenance of Roads and Bridges,	Do.	20,000.00	1	Do.	Do.	17,717.59
Improvements to Roads and Bridges,	Do.	2,090.00	2	Do.	Do.	1,910.81
Maintenance of Telephones,	Do.	500.00	3	Do.	Do.	598.36
17 DRAINAGE:—						
SUB-HEAD 17						
Maintenance of Sewers, Nullahs, &c.,....	Do.	1,500.00	1	Do.	Do.	1,430.14
18 LIGHTING:—						
SUB-HEAD 18						
Gas and Electric Lighting,	Do.	9,000.00	1	Do.	Do.	8,625.47
Extensions of lighting,	Do.	1,000.00	2	Do.	Do.	234.71
19 TYPHOON AND RAINSTORM DAMAGES:—						
SUB-HEAD 19						
Typhoon and Rainstorm Damages,.....	Do. {	7,500.00 30,000.00	C.S.O. 5123 of '27 1	{ Do.	Do.	27,204.32
20 WATER WORKS:—						
SUB-HEAD 20						
Maintenance of Lai-chi-kok Water Works,	Do.	5,000.00	1	Do.	Do.	4,831.10
Water Account (Meters, &c.),	Do.	600.00	2	Do.	Do.	564.10

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—*Continued.*

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.	Authority under which it is executed.	When Commenced.	Whether Finished or Unfinished.	Amount of Expenditure.
		\$ c.	Colonial Estimates 1927.			\$ c.
PUBLIC WORKS, RECURRENT,—Continued.						
21 MISCELLANEOUS:—						
Maintenance of Praya Walls and Piers, ...	Re-pairs. }	2,500.00	C.S.O. 21 in 63 of '27	} Jan., 1927.	} Finished.	1,910.30
Maintenance of Chinese Cemeteries,	Do.	100.00	2			
NEW TERRITORIES.						
22 BUILDINGS:—						
SUB-HEAD 22						
Maintenance of Buildings,	Do.	17,000.00	1	Do.	Do.	9,305.31
Improvements to Buildings	Do.	4,000.00	2	Do.	Do.	2,151.02
Maintenance of Furniture,.....	Do.	2,000.00	3	Do.	Do.	1,886.89
23 COMMUNICATIONS:—						
SUB-HEAD 23						
Maintenance of Roads and Bridges,.....	Do.	35,000.00	1	Do.	Do.	34,303.57
Improvements to Roads and Bridges,	Do.	500.00	2	Do.	Do.	481.23
Maintenance of Telephones,	Do.	4,500.00	3	Do.	Do.	3,927.75
24 DRAINAGE:—						
SUB-HEAD 24						
Maintenance of Sewers, Nullahs &c.,	Do.	500.00	1	Do.	Do.	176.41
25 TYPHOON AND RAINSTORM DAMAGES:—						
SUB-HEAD 25						
Typhoon and Rainstorm Damages,	Do.	60,000.00	1	Do.	Do.	35,927.96
26 WATER WORKS:—						
SUB-HEAD 26						
Maintenance of Fanling Water-works,.....	Do.	700.00	1	Do.	Do.	95.70
Maintenance of Taipo Water-works,	Do.	700.00	2	Do.	Do.	611.92
Water Account (Meters, &c.),	Do.	600.00	3	Do.	Do.	423.72
27 MISCELLANEOUS:—						
SUB-HEAD 27						
Maintenance of Chinese Cemeteries.	Do.	100.00	1	Do.	Do.

(F 5)

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—Continued.

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.	Authority under which it is executed.	When Commenced.	Whether Finished or Unfinished.	Amount of Expenditure.
		\$ c.	Colonial Estimates 1927.			\$ c.
PUBLIC WORKS EXTRAORDINARY.						
HONG KONG.						
<u>BUILDINGS.</u>						
			SUB-HEAD			
New King's College,.....	Construction.	40,000.00	1	2.2.23	Finished	757,259.92
Additional Quarters, Ventris Road,.....	Do.	30,000.00	2	1919 †	Do.	1,697,630.95
Wong Nei Chong Village Development,...	Do.	58,000.00	3	16.8.27	Unfinished.	23,128.96
Flush Water Closets at Central Police Station,	Do.	1,650.00	4	May, 1927	Finished	1,316.41
Flush Water Closets for Master at Ellis Kadoorie School,	Do.	2,200.00	5	Mar., 1927	Do.	1,221.98
Garage at Central Stables,	Do.	5,000.00	6	April, 1927	Do.	4,996.59
Alterations to offices in old building at the Central Police Station to accommodate the Accounts under one roof,...	Do.	5,000.00	7	Do.	Do.	3,784.03
Installation of flush closets and urinals for Masters at Ellis Kadoorie School for Office Indians,	Do.	1,000.00	8	Mar., 1927	Do.	610.32
Garage for motor vans and cars at Central Police Station,	Do.	10,000.00	9	Feb., 1927	Do.	6,393.78
<u>GENERAL WORKS.</u>						
Roads,	Do.	60,000.00	10	Annual Vote.	...	53,287.80
DRAINAGE :—						
Training Nullahs,	Do.	20,000.00	11	Do.	...	12,795.23
Sewage and Storm Water Drains,	Do.	50,000.00	12	Do.	...	32,056.71
Miscellaneous,	Do.	30,000.00	13	Do.	...	25,334.97
Water Works,	Do.	15,000.00	14	Do.	...	13,271.46
Port Works,	Do.	10,000.00	15	Do.	...	2,634.19
<u>COMMUNICATIONS.</u>						
Shaukiwan Road Improvements, Shaukiwan Village,	Do. {	5,500.00 10,000.00	C.S.O. 12 in 26 of '26 16	23.4.20	Finished	48,760.04
Wong Nei Chong Development, Site formation and Road construction,.....	Do. {	11,000.00 12,000.00	C.S.O. 14 in 26 of '26 17	29.9.26. *	Unfinished	7,301.50
Leighton Hill Road, Improvements and widening,	Do.	11,000.00	18	Jan., 1927	Finished	10,999.49
Stubbs Road, Improvements to junction with Morrison Gap Road,.....	Do.	10,000.00	19	Do.	Unfinished	9,066.34
Garden Road, Improvements to Island at junction with Lower Albert Road, ...	Do.	2,000.00	20	13.4.27	Finished	407.95

* Resumptions dated back as far as 1920.

† Formerly under Officers Quarters.

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.—Continued.

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.		Authority under which it is executed.	When Commenced.	Whether Finished or Unfinished.	Amount of Expenditure.	
		\$	c.				\$	c.
PUBLIC WORKS, EXTRAORDINARY,—Contd.								
<u>DRAINAGE.</u>								
TRAINING NULLAHS :—								
Wong Nei Chong Nullah, Section No. 1 from near Blue Pool to existing nullah,	Construction.	20,000.00		21	31.3.25	Finished.	103,944.71	
Reconstruction of Wong Nei Chong Nullah, Section No. 2, through Happy Valley from Wong Nei Chong to Race Stands,	Do.	359.00 267.00 20,000.00		C.S.O. 3831 of '25 C.S.O. 20 in 63 of '27 22	1926	Do.	75,149.55	
Reconstruction of Wong Nei Chong Nullah, Section 3 from Bowrington Canal to Chinese Stand,	Do.	100,000.00		23	July, 1927	Unfinished.	42,005.53	
Reconstruction of Wong Nei Chong Nullah, Section 4 from Section 3 running past the Jockey Club Stands, and jointing with open nullah on the south side of stands,	Do.	75,000.00		24	Not commenced.	
Additional Nullah through No. 1 Dump (I.L. 2354) Stubbs Road,	Do.	14,000.00		25	Oct., 1926	Finished.	13,983.45	
Additional Nullah in Village Road, Wong Nei Chong Village,	Do.	4,000.00 14,000.00		C.S.O. 796 of '26 26	Do.	Do.	22,853.17	
<u>MISCELLANEOUS.</u>								
Workshop and Garage Wanchai Depôt, ...	Do.	1,500.00		27	8.6.26	Do.	11,308.50	
Re-instatement of Government Retaining Walls,	Do.	50,000.00		28	1926	Unfinished.	15,330.10	
Subsoil drainage, Taikoo, Quarry Bay, ..	Do.	2,500.00		29	1927	Finished.	748.41	
Renewing Electrical Wiring in Government Buildings,	Do.	10,000.00		30	23.7.26	Do.	12,721.89	
Laying out new areas for Chinese Cemeteries,	Do.	6,000.00		31	Annual vote.	...	5,995.72	
Special repairs to Victoria Gaol Buildings,	Do.	56,000.00		32	June, 1927	Unfinished.	43,193.98	
General repairs to Blake Pier,	Do.	13,676.00 12,500.00		C.S.O. 20 in 26 of '26 33	29.11.26	Finished.	27,029.85	
Additional Plant for new workshop at Wanchai Garage,	Do.	7,000.00		34	1927	Do.	5,695.31	
Fitting W/T. Set on No. 2 Police Launch,	Do.	4,100.00		35	13.12.26	Do.	2,776.11	
New Engine for Dennis Lorry,	Do.	3,000.00		36	Not arrived.	
Damage by rainstorm on 19th July, 1926,	Do.	300,000.00		37	1927	Finished.	253,309.38	
<u>WATER WORKS.</u>								
Eastern Filter Beds,	Do.	70,000.00		38	1919	Unfinished.	64,985.20	
New Workshop and Plant,	Do.	3,000.00		39	Dec., 1922	Finished.	47,969.28	

(F 7)

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—Continued.

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.		Authority under which it is executed.	When Commenced.	Whether Finished or Unfinished.	Amount of Expenditure.		
		\$	c.				\$	c.	
PUBLIC WORKS, EXTRAORDINARY,—Contd.									
WATER WORKS,—Contd.									
Bowen Road Filter Beds, Conversion,.....	Construction.	3,000.00		C.S.O. 3642 of '24	Jan. 1925.	Finished	144,889.90		
		15,000.00		Do.					40
TYTAM TUK SCHEME :—		50,000.00							
Engine and Boiler,.....	Do.	95,000.00		C.S.O. 14 in 46 of '20	1923.	"	276,056.20		
		30,000.00		41					
Water supply to Deep Water Bay,	Do.	5,000.00		42	Nov. 1926.	"	5,724.81		
Water supply to Aplichau Island,	Do.	3,500.00		43	1927.	Unfinished.	736.57		
PORT WORKS.									
Reclamation of Quarry Bay Marine Lot No. 4,	Do.	10,000.00		44	May 1925.	Finished	163,211.90		
PRAYA EAST RECLAMATION :—									
Contribution by Government towards Fund for Reclamation,	Do.	200,000.00		45	Nov. 1921.	Unfinished	96,069.00		
Morrison Hill Development, Retaining walls and Storm Water Culverts,.....	Do.	37,000.00		C.S.O. 1601 of '26.	Do.	"	39,662.76		
		10,000.00		46					
Construction of Nullah through Bowington Canal from South of Praya to Leighton Hill Road,	Do.	80,000.00		47	Jan. 1927.	"	79,700.88		
Soldiers and Sailors' Home Arsenal Street,	Do.	75,814.00		48	1927.	"	40,000.00		
Compensation and resumptions,	Do.	253,000.00		C.S.O. 776 of '18 II	Annual Vote.	—	403,323.44		
		100,000.00		C.S.O. 2 in 4380/'25					
		75,000.00		49					
Building for Telephone and Telegraph Transmitter at Royal Observatory, ...	Do.	1,000.00		50	2.10.26.	Finished.	8,229.56		
Kowloon Junior School—2 Extra class rooms,	Do.	4,000.00		51	April 1927.	"	2,767.96		
Kowloon Hospital Laying out Site,.....	Do.	50,000.00		52	Do.	"	26,865.60		
Improvements to Kowloon Point (near Star Ferry Wharf),	Do.	50,000.00		53	Not commenced	—	...		
Market at To Kwa Wan,	Do.	16,000.00		54	29.8.27.	Unfinished.	4,538.56		
GENERAL WORKS.									
Roads,	Do.	100,000.00		55	Annual vote.	—	87,434.35		
DRAINAGE :—									
Training Nullahs,	Do.	8,000.00		56	Do.	—	2,584.76		
Miscellaneous Drainage Works,	Do.	100,000.00		57	Do.	—	51,164.24		
Miscellaneous,	Do.	10,000.00		58	Do.	—	7,514.14		
Water Works,.....	Do.	8,000.00		59	Do.	—	3,609.98		
Port Works,	Do.	5,000.00		60	Do.	—	653.52		

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—*Continued.*

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.		Authority under which it is executed.	When Commenced.	Whether Finished or Unfinished.	Amount of Expenditure.	
		\$	c.				\$	c.
PUBLIC WORKS EXTRAORDINARY,—Contd.								
<u>COMMUNICATIONS.</u>								
NEW MAIN ROADS :—								
Chatham Road Extension,	Construction.	50,000.00		61	9.10.23	Finished.	10,265.36*	
Waterloo Road Extension to Boundary 100 feet wide,.....	Do.	40,000.00		62	1922	Unfinished.	3,390.60	
To Kwa Wan Road and site formation, ...	Do.	50,000.00		63	26.6.23	Do.	23,852.60	
Argyle Street Extension to Waterloo Road (60 feet),.....	Do.	20,000.00		64	10.6.22	Do.	1,550.00	
Surfacing road to Kowloon Hospital (Waterloo Road),	Do.	85,000.00		65	1927	Do.	32,103.68	
<u>DRAINAGE.</u>								
MISCELLANEOUS DRAINAGE WORKS :—								
Mongkoktsui Nullah, East,	Do.	5,000.00		66	10.6.22	Do.	4,996.78	
Kaulung Tong Village Area, storm water drain to Mongkoktsui Nullah,	Do.	30,000.00		67	6.10.25	Finished.	72,562.49	
Training Steam Course in New Cemetery area Homuntin,	Do.	40,000.00		68	Nov., 1927	Unfinished.	14,045.74	
<u>MISCELLANEOUS.</u>								
Clearing and forming areas West of Kowloon City Road. Hok Un, Hau Pui Loong, and Shek Shan,.....	Do.	50,000.00		69	25.2.24	Do.	48,599.72	
Chinese Cemeteries,	Do.	16,000.00		70	...	Annual Vote.	15,885.55	
European Cemeteries,.....	Do.	5,000.00		71	...	Do.	
Filling in area, Yaumati Railway Station,		7,500.00		72	July, 1927	Unfinished.	2,500.00	
Forming level areas in T. i Shek Ku Valley opposite Cemetery,	Do.	6,000.00		73	Not commenced.	
<u>WATER WORKS.</u>								
Distributing Water Mains,	Do.	20,000.00		74	...	Annual Vote.	17,496.18	
Alteration to Water Mains,	Do.	4,000.00		75	...	Do.	2,557.95	
<u>PUBLIC HEALTH AND BUILDINGS ORDINANCE.</u>								
SUB-HEAD :—								
Compensation and Resumptions,	Do.	150,000.00		76	...	Do.	108,865.72	
<u>PORT WORKS.</u>								
Filling in Tidal Flat and cutting down Hill between Taikoktsui and Fuk-tsunheung,	Do.	100,000.00		77	Jan., 1921	Unfinished.	43,397.83	

* Expenditure during 1923—1926 charged to Roads General Vote.

(F 9)

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—Continued.

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.	Authority under which it is executed.	When Com-menced.	Whether Finished or Un-finished.	Amount of Expenditure.
		\$ c.	Colonial Estimates 1927.			\$ c.
PUBLIC WORKS, EXTRAORDINARY,—Contd.						
NEW KOWLOON.						
<u>BUILDINGS.</u>						
Open Market at Kowloon City,	Con-struction.	15,000.00	78	16.8.27	Un-finished.	12,597.09
Cheung Sha Wan Market (temporary), ...	Do.	2,500.00	79	14.5.27	Finished.	2,488.94
<u>GENERAL WORKS.</u>						
Roads,	Do.	50,000.00	80	...	Annual Vote.	40,105.02
DRAINAGE :—						
Training Nullahs,	Do.	10,000.00	81	...	Do.	3,219.65
Miscellaneous Drainage Works,	Do.	50,000.00	82	...	Do.	23,034.87
Miscellaneous,	Do.	10,000.00	83	...	Do.	3,170.87
Water Works,	Do.	4,000.00	84	...	Do.	1,768.21
Port Works,	Do.	1,000.00	85	...	Do.	200.75
<u>COMMUNICATIONS.</u>						
Waterloo Road Extension to Foothills (100 ft.),	Do.	15,000.00	86	1927	Un-finished.	2,800.00
Road to Dairy Farm Lots at Diamond Hill,	Do.	16,000.00	87	Sept. 1927	Do.	7,184.15
<u>DRAINAGE.</u>						
TRAINING NUALLHS :—						
Side wall and invert of Nullah East side of Kaulung Tong Development Scheme,	Do.	15,000.00	88	10.6.22	Do.	14,878.04
Kaulung Tong Development Area,—Con-nection to stream North of Hill Area to Main Nullah,	Do.	20,000.00	89	10.6.25	Do.	230.00
MISCELLANEOUS DRAINAGE WORKS :—						
Kaulung Tong Development Area—Sewers,	Do.	30,000.00	90	28.3.24	Do.	26,780.75
Kaulung Tong Development Area—Stormwater Drains,	Do.	70,000.00	91	9.10.24	Do.	59,268.81

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—*Continued.*

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses, in Dollars.		Authority under which it is executed.	When Commenced.	Whether Finished or Unfinished.	Amount of Expenditure.	
		\$	c.				\$	c.
PUBLIC WORKS, EXTRAORDINARY,—Contd.								
<u>MISCELLANEOUS.</u>								
SUB-HEADS:—								
Surfacing, etc., Roads, Kowloon Tong Development area,	Construction.	50,000	00	92	11.5.26	Unfinished	36,955	17
Kowloon Tong Development Scheme—Excavation and filling,	Do.	40,000	00	93	10.6.22	Do.	30,890	00
Filling in large area at Kowloon City,	Do.	15,000	00	94	12.10.23	Do.	8,179	42
Chinese Cemeteries Laying out New Areas,	Do.	2,000	00	95	...	Annual Vote.	1,989	73
Exhumations, Matauwei,	Do.	39,000	00	96	1927	Finished.	11,019	73
Refuse Dump at Cheung Sha Wau,	Do.	7,500	00	97	31.1.23	Unfinished.	5,706	84
Filling in Areas at Tong Mi and Kowloon Tong,	Do.	50,000	00	98	26.7.27	Do.	9,288	00
<u>WATER WORKS.</u>								
New Mains etc., to Kowloon Tong Estate,	Do.	50,000	00	99	Mar., 1926	Do.	42,601	36
<u>PUBLIC HEALTH AND BUILDINGS ORDINANCE.</u>								
Compensation and Resumptions,	Do.	150,000	00	100	...	Annual Vote	107,524	04
<u>PORT WORKS.</u>								
Further Reclamation at Shumshuipo,	Do.	120,000	00	101	1919	Unfinished.	20,003	23
Kowloon Bay East Reclamation—Forming Junk Building and repair yard,	Do.	19,000	00	102	Nov., 1923	Finished.	164,475	08
Water Boat Dock, Laichikok,	Do.	10,000	00	C.S.O. 786 of '21 103	Mar., 1922	Do.	520,445	97
		40,000	00					
<u>NEW TERRITORIES.</u>								
<u>BUILDINGS.</u>								
Anglo-Chinese School, Cheung Chau,	Do.	40,000	00	104	Not commenced.
Gardener's Quarters at Sheung Shui,	Do.	5,000	00	105	23.6.27	Finished.	3,139	81
<u>GENERAL WORKS.</u>								
Roads,	Do.	5,000	00	106	...	Annual Vote.	2,896	54
<u>DRAINAGE:—</u>								
Training Nullahs,	Do.	1,000	00	107	...	Do.	979	39
Miscellaneous Drainage Works,	Do.	1,000	00	108	...	Do.	561	85
Miscellaneous,	Do.	5,000	00	109	...	Do.	3,141	91
Water Works,	Do.	1,000	00	110	...	Do.	718	35
<u>COMMUNICATIONS.</u>								
New Bridge at Taipo and diversion to replace the bridge washed away in 1925,	Do.	30,000	00	C.S.O. 4833 of '10 111	5.11.26	Unfinished.	45,532	07
		20,000	00					
Path from Ta Ku Ling to Lim Ma Hang,	Do.	15,000	00	112	21.9.27	Do.	3,746	34
<u>PUBLIC HEALTH AND BUILDINGS ORDINANCE.</u>								
Compensation and resumptions,	Do.	10,000	00	113	...	Annual Vote.	1,550	65

(F 11)

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—Continued.

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.	Authority under which it is executed.	When Commenced.	Whether Finished or Unfinished.	Amount of Expenditure.
		\$ c.	Colonial Estimates 1927.			\$ c.
PUBLIC WORKS EXTRAORDINARY.—Contd.						
VOTES NOT APPEARING IN ESTIMATES.						
HONG KONG.						
<u>BUILDINGS.</u>						
Quarry Bay School,	Construction.	9,525.00	C.S.O. 889 of '24	May, 1924	Finished	141,484.14
Fire Brigade Station,.....	Do.	4,303.00	C.S.O. 20 in 63 of '27	Dec., 1921	Do.	1,370,579.23
<u>COMMUNICATION.</u>						
Improving and Widening road through Quarry Bay Village,	Do.	13,400.00	C.S.O. 5 in 26 of '25	5.5.25	Do.	178,174.99
<u>DRAINAGE.</u>						
Reconstruction of Nullah on East Side of M.L. 431 North Point,	Do.	40,000.00	C.S.O. 1369 of '19 II	1927	Do.	32,017.80
<u>MISCELLANEOUS.</u>						
Erection of 3 Automatic Self recording tide gauges,.....	Do.	500.00	C.S.O. 3367 of '25	24.11.25	Do.	15,554.17
To lay a tennis court and erect walling to I.L. 947,	Do.	2,000.00	C.S.O. 1461 of '22	1927	Do.	1,912.12
<u>WATER WORKS.</u>						
Eastern Pumping Station,.....	Do.	495.00	C.S.O. 3860 of '25	Not Commenced	...	494.85*
KOWLOON.						
<u>DRAINAGE.</u>						
Ma Tau Chung, Training and Diverting Nullah,	Do.	13,027.00	C.S.O. 545 of '24	June, 1925	Finished	53,014.92
<u>MISCELLANEOUS.</u>						
Kowloon Bay Wet Reclamation,.....	Do.	11,856.00	"	Oct., 1923	Do.	139,718.90
Exhumation and removal of burial remains from Tai Shek Ku,.....	Do.	21,870.00	C.S.O. 2613 of '14	1927	Do.	21,869.29
Forming level area and filling in old Indian Cemetery at Tai Shek Ku Valley,.....	Do.	10,000.00	C.S.O. 1 in 26 of '27	July, 1927	Unfinished	5,240.00
Public convenience at Kings Park, Kowloon and Gascoigne Road, Sewer,.....	Do.	17,000.00	C.S.O. 3971 of '26	14.9.27	Do.	15,671.63

* C/A's a/c. for Consulting Engineers.

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—Continued.

Description of Works and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.	Authority under which it is executed.	When Commenced.	Whether Finished or Unfinished.	Amount of Expenditure.
		\$ c.	Colonial Estimates 1927.			\$ c.
PUBLIC WORKS EXTRAORDINARY,—Contd.						
NEW KOWLOON.						
<u>BUILDINGS.</u>						
Buildings for Magnetic Instruments at Au Tau, New Territories :—						
1. Magnetograph House.	Construction.	8,050.00	C.S.O. 2880 of '24	10.12.26.	Finished.	11,742.45
2. Magnetic Hut,	Do.					
3. Electric Plant,	Do.					
Latrines in the Vicinity of Sham Shui Po Camp,	Do.	6,000.00	C.S.O. 4448 of '27	15.8.27.	Do.	5,999.99
<u>COMMUNICATION.</u>						
Path, 10 feet wide North of N.K I.L. 257...	Do.	1,500.00	C.S.O. 744 of '18	15.9.27.	Do.	1,500.00
<u>WATER WORKS.</u>						
Shek Lai Pui Reservoirs and Contingent Works,.....	Do.	24,362.00	C.S.O. 645 of '24	Aug. 1923.	Do.	267,598.15
Beacon Hill Catchment Extension,	Do.	10,000.00	„	9.2.23.	Do.	171,960.47