

(F 1)

PUBLIC WORKS, 1934.

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, and similar Undertakings, not of a Military Nature, which have been undertaken during the Year 1934.

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.	Authority under which it is executed.	When Commenced.	Whether Finished or Unfinished.	Amount of Expenditure.
		\$ c.	Colonial Estimates 1934			\$ c.
PUBLIC WORKS RECURRENT:						
HONG KONG.						
1 BUILDINGS:—						
Maintenance of Buildings,.....	Repairs	240,000.00	1	Jan., 1934	Finished	229,944.81
Improvements to Buildings,	Do. {	25,000.00 7,000.00	2 C.S.O. 2,923/18	} Do.	Do.	28,858.34
2 COMMUNICATIONS:—						
SUB-HEAD 2						
Roads and Bridges in City, (Maintenance and Improvements),	Do.	100,000.00	1	Do.	Do.	99,660.89
Roads and Bridges outside City, Maintenance and Improvements,	Do.	80,000.00	2	Do.	Do.	77,977.74
Maintenance of Telephones including all Cables,.....	Do.	11,000.00	3	Do.	Do.	10,642.10
3 DRAINAGE:—						
SUB-HEAD 3						
Maintenance of Sewers, Nullahs, &c.,	Do.	25,000.00	1	Do.	Do.	18,777.24
4 LIGHTING:—						
SUB-HEAD 4						
Gas Lighting, City and Suburbs and Hill District,	Do.	125,000.00	1	Do.	Do.	122,503.71
Electric Lighting, City, Hill District, and Shaukiwan,	Do. {	70,000.00 2,000.00	2 C.S.O. 1,861/14	} Do.	Do.	71,923.73
5 TYPHOON AND RAINSTORM DAMAGES:—						
SUB-HEAD 5						
Typhoon and Rainstorm Damages,	Do. {	15,000.00 81,000.00 10,000.00	1 C.S.O. 92 of '34 Do.	} Do.	Do.	102,156.06

Notes.—(1) All expenses are defrayed from the Revenue of the Colony.

(2) In the case of unfinished works, the amounts refer to the Expenses during the year 1933.

(F 2)

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—Continued.

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.	Authority under which it is executed.	When Com-menced.	Whether Finished or Un-finished.	Amount of Expenditure.
		\$ c.	Colonial Estimates 1934.			\$ c.
PUBLIC WORKS RECURRENT,—Continued.						
6 WATER WORKS:—						
SUB-HEAD 6						
Maintenance of City and Hill District, ...	Repairs.	300,000.00	1	Jan., 1934	Finished	247,650.24
Do. of Village Supplies,.....	Do.	7,000.00	2	Do.	Do.	4,605.33
Water Meters, upkeep and repairs,	Do.	40,000.00	3	Do.	Do.	27,105.77
7 MISCELLANEOUS:—						
SUB-HEAD 7						
Maintenance of Praya Walls and Piers, ...	Do. {	20,000.00 6,000.00	1 C.S.O. 4 in 391 of '34	Do.	Do.	25,735.89
Do. of Public Cemetery,.....	Do.	2,000.00	2			
Do. of Chinese Cemeteries,	Do.	4,000.00	3	Do.	Do.	3,883.88
Do. of Public Recreation Grounds.	Do.	3,000.00	4	Do.	Do.	2,690.90
Dredging Foreshores,	Do.	25,000.00	5	Do.	Do.	23,092.40
Stores Depreciation,	Do.	100.00	6	Do.	Do.	13.42
Boundary Stones,	Do.	8,000.00	7	Do.	Do.	5,076.80
Survey of Colony,	Do.	5,000.00	8	Do.	Do.	4,340.23
Bathing Places,.....	Do.	8,000.00	9	Do.	Do.	6,273.46
KOWLOON.						
8 BUILDINGS:—						
SUB-HEAD 8						
Maintenance of Buildings,.....	Do. {	48,000.00 3,000.00	1 C.S.O. 2 in 392 of '34	Do.	Do.	48,396.57
Improvements to Buildings,	Do. {	5,000.00 1,650.00 1,500.00	2 C.S.O. 5067 of '08 " 2 in 392 of '34			
9 COMMUNICATIONS:—						
SUB-HEAD 9						
Roads and Bridges (Maintenance and Improvements),	Do.	90,000.00	1	Do.	Do.	83,889.25
Maintenance of Telephones,	Do.	3,500.00	2	Do.	Do.	3,159.26
10 DRAINAGE:—						
SUB-HEAD 10						
Maintenance of Sewers, Nullahs, &c.,.....	Do.	12,000.00	1	Do.	Do.	8,822.33
11 LIGHTING:—						
SUB-HEAD 11						
Gas Lighting,	Do.	38,000.00	1	Do.	Do.	35,307.50
Electric Lighting,	Do.	40,000.00	2	Do.	Do.	37,462.71
12 TYPHOON AND RAINSTORM DAMAGES:—						
SUB-HEAD 12						
Typhoon and Rainstorm Damages,	Do. {	5,000.00 10,000.00	1 C.S.O. 1 in 92 of '34	Do.	Do.	14,068.88

(F 3)

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—*Continued.*

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.	Authority under which it is executed.	When Commenced.	Whether Finished or Unfinished.	Amount of Expenditure.
		\$ c.	Colonial Estimates 1934.			\$ c.
PUBLIC WORKS RECURRENT,—<i>Continued.</i>						
13 WATER WORKS:—						
SUB-HEAD 13						
Maintenance of Water Works,	Re- pairs. {	65,000.00 10,000.00	1 C.S.O. 22 in 173 of '34	Jun., 1934	Finished	71,582.72
Water Meters, upkeep and repairs,	Do.	25,000.00	2	Do.	Do.	12,771.20
14 MISCELLANEOUS:—						
SUB-HEAD 14						
Maintenance of Praya Walls and Piers, ...	Do. {	12,000.00 5,000.00	1 C.S.O. 1510 of '25	Do.	Do.	16,973.97
Maintenance of Chinese Cemeteries,	Do.	4,000.00	2	Do.	Do.	3,930.02
Maintenance of Recreation Grounds,	Do.	2,500.00	3	Do.	Do.	2,358.80
Upkeep of Government Sites,	Do.	1,000.00	4	Do.	Do.
NEW KOWLOON.						
15 BUILDINGS:—						
SUB-HEAD 15						
Maintenance of Buildings,	Do.	11,000.00	1	Do.	Do.	9,278.41
Improvements to Buildings,	Do.	3,000.00	2	Do.	Do.	2,038.62
16 COMMUNICATIONS:—						
SUB-HEAD 16						
Roads and Bridges (Maintenance and Improvements,)	Do.	32,000.00	1	Do.	Do.	31,425.76
Maintenance of Telephones,	Do.	500.00	2	Do.	Do.	399.71
17 DRAINAGE:—						
SUB-HEAD 17						
Maintenance of Sewers, Nullahs, &c.,	Do.	4,500.00	1	Do.	Do.	3,871.48
18 LIGHTING:—						
SUB-HEAD 18						
Gas and Electric Lighting,	Do.	25,000.00	1	Do.	Do.	21,934.67
19 TYPHOON AND RAINSTORM DAMAGES:—						
SUB-HEAD 19						
Typhoon and Rainstorm Damages,	Do. {	5,000.00 5,340.00	1 C.S.O. 2 in 92 of '34	Do.	Do.	9,524.71
20 WATER WORKS:—						
SUB-HEAD 20						
Maintenance of Lai-chi-kok Water Works,	Do.	4,000.00	1	Do.	Do.	2,381.60
Water Meters, upkeep and repairs,	Do.	1,200.00	2	Do.	Do.	624.55

(F 4)

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—*Continued.*

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.	Authority under which it is executed.	When Commenced.	Whether Finished or Unfinished.	Amount of Expenditure.
PUBLIC WORKS RECURRENT,—Continued.		\$ c.	Colonial Estimates 1934.			\$ c.
21 MISCELLANEOUS:—			SUB-HEAD 21			
Maintenance of Praya Walls and Piers, ...	Re-pairs. }	4,000.00	1	} Jan., 1934	Finished	3,986.08
Maintenance of Chinese Cemeteries,	Do.	2,000.00	2	Do.	Do.	1,857.78
Upkeep of Aerodrome,	Do.	2,000.00	3	Do.	Do.	426.45
NEW TERRITORIES.						
22 BUILDINGS:—			SUB-HEAD 22			
Maintenance of Buildings,	Do.	28,000.00	1	Do.	Do.	26,097.08
Improvements to Buildings	Do.	4,000.00	2	Do.	Do.	3,198.50
Maintenance of Lighthouses,	Do. }	9,000.00 500.00	3 C.S.O. 2 in 392 of '34	} Do.	Do.	9,189.95
23 COMMUNICATIONS:—			SUB-HEAD 23			
Roads and Bridges (Maintenance and Improvements,)	Do.	80,000.00	1	Do.	Do.	79,538.07
Maintenance of Telephones,	Do.	4,500.00	2	Do.	Do.	4,274.39
24 DRAINAGE:—			SUB-HEAD 24			
Maintenance of Sewers, Nullahs &c.,	Do.	700.00	1	Do.	Do.	309.21
25 LIGHTING:—			SUB-HEAD 25			
Electric Lighting,	Do.	750.00	1	Do.	Do.	386.70
26 TYPHOON AND RAINSTORM DAMAGES:—			SUB-HEAD 26			
Typhoon and Rainstorm Damages,	Do. }	5,000.00 3,050.00	1 C.S.O. 3 in 392 of '34	} Do.	Do.	7,699.18
27 WATER WORKS:—			SUB-HEAD 27			
Maintenance of Village Supplies,	Do.	2,000.00	1	Do.	Do.	1,849.43
Water Meters, upkeep and repairs,	Do.	600.00	2	Do.	Do.	217.13
28 MISCELLANEOUS:—			SUB-HEAD 28			
Maintenance of Praya Walls & Piers,	Do.	3,000.00	1	Do.	Do.	1,785.27

(F 5)

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—Continued.

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.		Authority under which it is executed.	When Com-menced.	Whether Finished or Un-finished.	Amount of Expenditure.	
		\$	c.				\$	c.
PUBLIC WORKS EXTRAORDINARY.								
HONG KONG.								
<u>BUILDINGS.</u>								
SUB-HEAD :—								
New Government Civil Hospital,.....	Constr- uction.	600,000.00	100,000.00	1 C.S.O. 41 in 136 of '34	6.4.33 Not commenced	Un- finished	577,758.84	
Market :—Wanchai,	Do.	60,000.00		2		"	
Market :—Bowrington Canal,	Do.	18,000.00		3	14.8.34	"	11,947.89	
Market :—Arsenal Street,	Do.	18,000.00		4	"	"	11,419.59	
Latrine and Bathhouse at junction of Hennessy Road and O'Brien Road ...	Do.	3,000.00		5	9.6.33	Finished	1,886.23	
Upper levels Police Station,.....	Do.	50,000.00		6	25.6.34 Not commenced	Un- finished	39,280.92	
Senior Officers' Quarters, May Road,	Do.	100,000.00		7		"	50.35	
New Quarters at Peak Wireless Station,...	Do.	20,000.00		8	2.8.34	"	10,592.37	
Furniture Workshop and Store,	Do.	27,000.00		9	26.5.34	"	10,644.75	
<u>GENERAL WORKS.</u>								
Roads,	Do.	50,000.00		10	Annual vote	Finished	47,269.51	
DRAINAGE :—								
(a) Training Nullahs,	Do.	7,500.00		11	"	"	7,450.03	
(b) Miscellaneous Drainage Works,...	Do.	45,000.00	10,000.00	12 C.S.O. 391 of '34	"	"	47,385.16	
Miscellaneous,	Do.	25,000.00	3,000.00	13 C.S.O. 4981 of '28	"	"	25,527.06	
WATER WORKS :—								
(a) Miscellaneous,	Do.	10,000.00		14	"	"	9,957.16	
(b) Meters,	Do.	50,000.00		15	"	"	20,455.94	
Port Works,	Do.	2,000.00		16	"	"	496.80	
<u>COMMUNICATIONS.</u>								
New 100-foot Road between Causeway Bay and Ming Yuen Garden,	Do.	50,000.00		17	20.6.32	Unfinished	39,641.76	
Surfacing 40-foot Roads on Praya East,	Do.	25,000.00		18	1.1.33	"	14,979.22	
New Road to Bathing Beaches (S.E. of Repulse Bay),.....	Do.	50,000.00	9,444.00	19 C.S.O. 24 in 468 of '33	8.8.33	"	59,422.61	
Robinson Road—widening between Peak Road and Glenealy (including bridge),	Do.	10,000.00	8,000.00	20 C.S.O. 14 in 468 of '33	26.4.33	Finished	15,747.61	
Blue Pool Road Improvements (1st Section),	Do.	35,000.00		21	1.8.33	"	27,466.67	

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—Continued.

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.		Authority under which it is executed.	When Commenced.	Whether Finished or Unfinished.	Amount of Expenditure.	
		\$	c.				\$	c.
PUBLIC WORKS EXTRAORDINARY,—Contd.								
<u>COMMUNICATIONS,—Continued.</u>								
10-foot path, Shek O Gap to Cape D'Aguiar Wireless Station,	Construction	7,000.00	7,000.00	22 C.S.O. 1400 of '10	11.5.33	Finished	13,885.09	
New Road from Island Road to Stanley,...	Do.	4,000.00	27,000.00	23 C.S.O. 1394 of '23	10.2.33	"	13,076.07	
Widening of Magazine Gap Road between May Road and Stubbs Road,	Do.	60,000.00	22,132.00	24 C.S.O. 68 in 468 of '33	Mar., '34	Unfinished	81,079.67	
Widening of Middle Gap Road and access road to Mount Cameron lots,	Do.	15,000.00		25	Juy, 1934	"	14,386.36	
<u>MISCELLANEOUS.</u>								
Chinese Cemeteries—laying out new areas.	Do.	6,000.00		26	Annual Vote	Finished	5,749.18	
Colonial Cemetery—laying out new areas,	Do.	2,000.00		27	"	"	1,991.49	
Reinstatement of Government Retaining Walls,	Do.	20,000.00		28	"	"	15,249.29	
Traffic White Lines, Studs and Motor signs, etc.,	Do.	2,000.00		29	"	"	1,694.72	
Garage at Arbuthnot Road,	Do.	5,000.00		30	23.8.34	"	1,068.24	
Re-wiring of Government Buildings,	Do.	25,000.00		31	Annual Vote	"	24,198.26	
Telephone Cable to Shaukiwan,	Do.	50,000.00		32	27.9.34	Unfinished	35,113.34	
Shed for Fire Appliances, Aberdeen,	Do.	1,500.00		33	Not Commenced	"	
Shed for Fire Appliances, Aplichau,	Do.	750.00		34	3.7.34	Finished	680.00	
Three Stores for H.K.V.D.C.,	Do.	1,200.00		35	5-6.34	"	1,191.37	
<u>WATER WORKS.</u>								
Back Lane Service Pipes,	Do.	7,000.00		36	Annual Vote	"	478.79	
New Principal Mains,	Do.	8,000.00	20,000.00	37 C.S.O. 1394 of '23	" "	" "	37,180.27	
		10,000.00		C.S.O. 41 in 136 of '34				
Eastern Pumping Scheme,	Do.	20,000.00	50,000.00	38 C.S.O. 41 in 136 of '34	24.2.33	Unfinished	57,312.00	
<u>PORT WORKS.</u>								
Construction of Rubble Mound between Oil Street and M.L. 321,	Do.	10,000.00		39	22.8.32	Finished	8,604.27	
Construction of Rubble Mound at Kennedy Town,	Do.	40,000.00		40	24.2.33	Unfinished	24,618.91	

(F 7)

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—*Continued.*

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.		Authority under which it is executed.	When Commenced.	Whether Finished or Unfinished.	Amount of Expenditure.	
		\$	c.				\$	c.
PUBLIC WORKS EXTRAORDINARY,—Contd.								
PUBLIC HEALTH AND BUILDINGS ORDINANCE.								
Resumptions for Road widening schemes approved by Government as rebuilding occurs,	Con-struction	10,000.00	14,700.00	41 C.S.O. 8 in 56 of '28	Annual Vote	Finished	22,302.50	
Resumptions, Aplichau,	Do.	7,100.00		42	"	"	5,416.15	
<u>ANTI-MALARIAL WORKS.</u>								
Anti-Malaria Works, including cost of resumptions,	Do.	100,000.00 16,000.00 57,000.00 22,000.00		43 C.S.O. 5 in 47 of '30 C.S.O. 2 in 47 of '31 C.S.O. 41 in 136 of '34	"	"	156,046.29	
KOWLOON.								
<u>BUILDINGS.</u>								
Magistracy at Yaumati,	Do.	120,000.00		44	13.4.34	Unfinished	26,623.13	
Kowloon Hospital additions,	Do.	36,000.00 9,600.00		45 C.S.O. 4010 of '13 Part II.	Nov., 1932	Finished	39,526.56	
New Residence for Director of Royal Observatory,	Do.	22,000.00		46	July, 1933	"	10,753.97	
New Central British School. Buildings and site formation,	Do.	50,000.00 15,000.00		47 C.S.O. 41 in 136 of '34	30.5.33	Unfinished	37,257.60	
Mongkoktsui New Market,	Do.	18,000.00		48	8.8.34	"	9,200.86	
Market at Tong Mi,	Do.	22,000.00		49	"	"	13,581.32	
Kowloon Hospital Out-patients Department,	Do.	70,000.00		50	6.3.34	"	58,054.78	
Latrine at junction of Ningpo and Woosung Streets,	Do.	6,000.00		51	21.3.34	Finished	3,184.59	
Accommodation for Mong Kok Fire Sub-Station,	Do.	40,000.00		52	Not commenced	Unfinished	
Hung Hom Government Store,	Do.	20,000.00		53	Mar., 1934	Finished	16,708.76	
Temporary Post Office Building at Kowloon Point,	Do.	30,000.00		54	2.8.34	"	29,991.59	

(F 8)

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—Continued.

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.		Authority under which it is executed.	When Commenced.	Whether Finished or Unfinished.	Amount of Expenditure.	
		\$	c.				\$	c.
KOWLOON								
<u>GENERAL WORKS.</u>								
Roads,	Construction.	80,000.00		55	Annual Vote	Finished	58,809.18	
Drainage :—								
(a) Training Nullahs,	Do.	1,000.00		56	"	"	497.32	
(b) Miscellaneous Drainage Works,...	Do.	70,000.00		57	"	"	54,586.94	
Miscellaneous,.....	Do.	5,000.00		58	"	"	4,315.95	
Water Works :—								
(a) Miscellaneous,	Do.	8,000.00		59	"	"	7,323.89	
(b) Meters,.....	Do.	50,000.00		60	"	"	29,894.54	
Port Works,	Do.	1,500.00		61	"	"	826.22	
<u>COMMUNICATIONS.</u>								
Improving Waterloo Road from Disinfecting Station to Railway Bridge,.....	Do.	10,000.00		62	Mar., 1934	"	9,384.80	
<u>MISCELLANEOUS.</u>								
Exhumation of Chinese Cemeteries,.....	Do.	1,000.00		63	Annual Vote	"	
Chinese Cemeteries—Laying out new areas,	Do.	4,000.00		64	"	"	3,921.31	
Refuse Dump at Sung Wong Toi,	Do.	8,000.00		65	"	Continued.	5,816.38	
Laying a telephone cable between Kowloon Railway Station and Water Police Station	Do.	3,000.00		66	17.3.34	Finished	2,470.45	
<u>WATER WORKS.</u>								
Back Lane Service Pipes,.....	Do.	12,000.00		67	Annual Vote	"	11,463.93	
Distributing Mains,	Do.	15,000.00		68	"	"	14,763.32	
New Service Reservoir Yaumati Hill,.....	Do.	39,000.00		69	Dec., 1932	"	37,784.94	
Distribution Circuit from New Reservoir, ..	Do.	30,000.00		70	"	"	28,193.17	
<u>PORT WORKS.</u>								
Rubble Mound and Wall between K.M.L. 97 and Sung Wong Toi Road,.....	Do.	20,000.00		71	...	Unfinished	

(F 9)

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—*Continued.*

Describe the Work and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.	Authority under which it is executed.	When Com-menced.	Whether Finished or Un-finished.	Amount of Expenditure.
		\$ c.	Colonial Estimates 1934. Head 34 Public Works Extraordinary S.H.			\$ c.
PUBLIC WORKS EXTRAORDINARY,—Contd.						
<u>PUBLIC HEALTH AND BUILDINGS ORDINANCE.</u>						
Compensation and Resumptions,	Con-struction	10,000.00	72	Annual Vote	Finished	1,065.00
NEW KOWLOON						
<u>BUILDINGS.</u>						
Typhoon Signal Station. Between Kowloon Tong and Kowloon City,.....	Do.	3,200.00	73	May, 1934	"	3,153.73
<u>GENERAL WORKS.</u>						
Roads	Do. {	60,000.00 10,000.00	74 C.S.O.2 in 391 of '34	{ Annual Vote.	"	68,917.61
Drainage:—						
(a) Training Nullahs,	Do.	30,000.00	75	"	"	21,680.57
(b) Miscellaneous Drainage Works,...	Do.	100,000.00	76	"	"	66,165.27
Miscellaneous	Do.	4,000.00	77	"	"	2,329.00
Water Works:—						
Miscellaneous,.....	Do.	5,000.00	78	"	"	4,158.37
Port Works.....	Do.	500.00	79	"	"	64.80
<u>MISCELLANEOUS.</u>						
Chinese Cemeteries—Laying out new areas,	Do.	2,000.00	80	"	"	1,901.64
Refuse Pier at Kweilin Street, Shamshuipo,	Do.	3,700.00	81	"	Unfinished	64.80
Refuse Dump at Cheung Sha Wan,.....	Do.	5,000.00	82	"	Finished	1,500.00
Kowloon Tsai Development,.....	Do. {	50,000.00 25,000.00	83 C.S.O.41 in 136 of '34	{ 16.1.33	Unfinished	67,788.95
Levelling site of New Polo Ground and stream diversion,	Do.	18,000.00	84	24.11.33	"	12,357.23
Two postal kiosks,.....	Do.	11,000.00	85	30.7.34	Finished	5,996.61
Police Revolver Range,.....	Do.	2,500.00	86	23.8.34	"	2,303.93
<u>WATER WORKS.</u>						
Back Lane Service Pipes,.....	Do.	12,000.00	87	Annual vote	"	9,979.61
Distribution Ma'ns,	Do.	15,000.00	88	"	"	14,275.02

(F 10)

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.—Continued.

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.		Authority under which it is executed.	When Commenced.	Whether Finished or Unfinished.	Amount of Expenditure.	
		\$	c.				\$	c.
PUBLIC WORKS EXTRAORDINARY,—Contd.								
<u>PORT WORKS.</u>								
Raising level of Causeway to Kowloon City Pier,	Con- struction	3,000.00		89	25.4.34	Unfinished	1,236.84	
Formation of Dumping ground at Kun Tong,	Do. {	300,000.00		90	{ 28.2.34	"	399,340.41	
		100,000.00		C.S.O. 5523/33				
Dredging,	Do.	224,000.00		91	7.2.34	"	123,577.46	
<u>PUBLIC HEALTH AND BUILDINGS ORDINANCE.</u>								
Compensation and Resumptions,	Do.	55,000.00		92	Annual Vote	Finished	20,242.48	
<u>NEW TERRITORIES.</u>								
<u>BUILDINGS.</u>								
Market & Reclamation, Tsun Wan,	Do.	6,000.00		93	Not commenced	Unfinished	
Government Bungalow at Fanling,	Do.	73,000.00		94	22.6.33	Finished	70,018.00	
<u>GENERAL WORKS.</u>								
Roads,	Do.	8,000.00		95	Annual vote	"	7,893.92	
Drainage :—								
(a) Training Nullahs,	Do.	5,000.00		96	"	"	
(b) Miscellaneous Drainage Works ...	Do.	5,000.00		97	"	"	282.66	
Miscellaneous,	Do.	5,000.00		98	"	"	4,782.35	
Water Works,	Do.	3,000.00		99	"	"	2,223.40	
<u>COMMUNICATIONS.</u>								
Improving and strengthening main roads for motor traffic,	Do.	50,000.00		100	Mar., 1934	"	49,877.19	
Improving bends at 5½, 6½ and 7½ miles Tai Po Road,	Do.	20,000.00		101	May, 1934	"	19,470.00	
<u>MISCELLANEOUS.</u>								
Compensation and Resumptions,	Do.	3,000.00		102	Annual vote	"	1,222.32	
<u>WATER WORKS</u>								
New 6" supply main for Taiipo,	Do. {	10,000.00		103	1933	Unfinished	26,140.51	
		20,000.00		C.S.O. 41 in 136 of '34				
Un Long Water Supply,	Do. {	30,000.00		104	1934	"	65,344.39	
		40,000.00		C.S.O. 41 in 136 of '34				

(F 11)

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—*Continued.*

Describe the Work and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.		Authority under which it is executed.	When Commenced.	Whether Finished or Unfinished.	Amount of Expenditure.	
		\$	c.				\$	c.
PUBLIC WORKS EXTRAORDINARY,—Contd.				Colonial Estimates 1934. Head 34 Public Works Extraordinary				
HONG KONG.								
<u>BUILDINGS.</u>								
Harbour Office and Alterations,	Construction	13,600.00		C.S.O.31 in 96 of '20	16.3.24	Finished	13,482.72	
Junior Technical School,	Do.	25,000.00		1 in 891 of '24	27.10.33	"	13,636.31	
Removal and reinstatement of Electrical Workshop, etc.,	Do.	4,600.00		1456 of '23 II	10.11.34	"	4,434.65	
<u>GENERAL WORKS.</u>								
Sewer at North Point,	Do.	20,000.00		41 in 136 of '34	Sept., 1934	Unfinished	11,049.43	
<u>COMMUNICATIONS.</u>								
Widening of Approach path to "Tandragee", The Peak,	Do.	5,500.00		1 in 217 of '17	16.7.34	Finished	4,661.36	
Garden Road Regulating and forming-footway to correct width between Peak Tram and Macdonnell Road, ...	Do.	7,000.00		41 in 136 of '34	30.8.34	"	6,874.76	
Shauiwan Road widening, 2nd Section...	Do.	240,000.00		"	17.8.34	Unfinished	92,183.74	
<u>MISCELLANEOUS.</u>								
Laying and constructing area for matshed piggeries, Kennedy Town,	Do.	3,500.00		3933 of '34	15.10.34	Finished	2,357.04	
Upper Peak Tram Station, Parking Ground,	Do.	3,250.00		52 in 468 of '32	20.2.33	"	2,534.61	
Fire Protection, Victoria Hospital,	Do.	5,521.00		1335 of '13	30.3.34	"	5,091.87	
Fire Protection, G.C. & Mental Hospitals, ..	Do.	3,123.00		2 in 4778 of '31	"	"	2,813.32	
Mt. Gough Station Flush Water Closets, ..	Do.	2,220.00		2809 of '23	18.5.34	"	1,282.70	
Twelve E. H. T. Disconnecting Joint Boxes for Cable to Cape D'Aguilar, ..	Do.	1,974.00		611 of '24	1933	"	146.59	
Preparation of Children's Playing Ground, ..	Do.	20,488.00		5694 of '30	6.12.33	"	18,823.42	
Chai Wan Cemetery—Sexton's Quarters, ..	Do.	5,000.00		781 of '33	27.9.33	"	1,610.00	
Botanical Gardens, Improvements,	Do.	5,100.00		542 of '30	Nov., 1933	"	4,931.90	
Victoria Hospital, Hot Water System to Maternity Block,	Do.	16,000.00		1335 of '13	12.9.34	Unfinished	
Kau U Fong Theatre Flush Water Closets, ..	Do.	2,500.00		2 in 4465 of '05	6.9.34	Finished	2,500.00	
Tsat Tsz Mui Government Quarry Erection of shed over Asphalt plant, etc., ..	Do.	20,000.00		41 in 136 of '34	23.8.34	"	18,457.07	

(F 12)

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—Continued.

Describe the Work and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.	Authority under which it is executed.	When Commenced.	Whether Finished or Unfinished.	Amount of Expenditure.
		\$ c.	Colonial Estimates 1934. Head 34 Public Works Extraordinary			\$ c.
PUBLIC WORKS EXTRAORDINARY,—Contd.						
<u>PORT WORKS.</u>						
North Point Reclamation,.....	Construction	30,000.00	C.S.O.41 in 136 of '34	4.12.34	Unfinished	29,290.46
Construction of Landing Place opposite Arsenal Street,	Do.	7,000.00	C.S.O. 4578 of '34	26.11.34	"	623.05
Removal of Trocas and Pinnacle Rocks, ...	Do.	7,640.00	C.S.O.1 in 3433 of '33	23.11.34	"	6,815.40
<u>PUBLIC HEALTH AND BUILDINGS ORDINANCE.</u>						
Resumption of Portion of I.L. No. 2485,...	Do.	34,500.00	C.S.O.41 in 136 of '34	Not completed	"
Resumption of I.L. No. 754,.....	Do.	89,700.00	C.S.O.2 in 2506 of '24	Mar., 1934	Finished	89,700.00
Resumption of I.L. No. 306,	Do.	4,073.00	C.S.O. 3929 of '32	July, 1934	"	4,073.00
Resumption of R.B.L. No. 255,	Do.	11,950.00	C.S.O. 9463 of '04	May, 1934	"	11,950.00
Resumption of I L. No. 307 and 308 (The Albany),.....	Do.	189,775.00	C.S.O. 1461 of '23	July, 1934	"	187,850.48
<u>KOWLOON.</u>						
<u>BUILDINGS.</u>						
Mental Hospital Site Formation,	Do.	10,000.00	C.S.O.41 in 136 of '34	Not commenced	Unfinished
<u>MISCELLANEOUS.</u>						
Fire Protection Green Island Gunpowder Depot,	Do.	4,800.00	C.S.O. 7280 of '05	1934	Finished	4,782.37
Infant Welfare Centre,	Do.	3,600.00	C.S.O.4 in 5664 of '30	11.4.34	"	3,146.76
Temporary Court, Kowloon Magistracy,...	Do.	3,000.00	C.S.O. 290 of '23	16.7.34	"	2,294.87
<u>PORT WORKS.</u>						
Improvements & Extension of Hung Hom Ferry,	Do.	8,500.00	C.S.O.13 in 468 of '34	15.5.34	Unfinished	7,961.20
Refuse Boat Pier and Live Stock Landing at Ma Tau Kok,.....	Do.	30,000.00	C.S.O.41 in 136 of '34	31.7.34	"	25,018.66
<u>NEW KOWLOON.</u>						
<u>BUILDINGS.</u>						
Temporary Buildings at Laichikok Prison,	Do.	18,357.00	C.S.O.45 in 468 of '33	2.10.33	Finished	12,895.39
Botanical and Forestry Department Quarters and Store at Shamshuipo	Do.	5,105.00	C.S.O.31 in 468 of '33	17.7.33	"	1,284.95
Victoria Home and Orphanage,	Do.	50,000.00	C.S.O. 340 of '28	May, 1934	"	50,000.00
Fire Station at Shamshuipo,.....	Do.	15,000.00	C.S.O.1 in 628 of '33	2.6.34	"	12,536.40

(F 13)

Return of all Public Works, Civil Roads, Canals, Bridges, Buildings, &c.,—Continued.

Describe the Work, and where situated.	Whether Constructing or under Repairs.	Estimated Expenses in Dollars.		Authority under which it is executed.	When Com-menced.	Whether Finished or Un-finished.	Amount of Expenditure.	
		\$	c.				\$	c.
PUBLIC WORKS EXTRAORDINARY,—Contd.				Colonial Estimates 1934.				
				Head 34 Public Works Extraordinary.				
MISCELLANEOUS.								
Refuse Dump, Kun Tong,.....	Con-struction.	5,000.00		C.S.O. 3355 of '20	17.4.34	Continued	4,668.89	
Temporary Remand Home for Girls,	Do.	5,000.00		C.S.O. 947 of '34	20.7.34	Finished	3,181.83	
NEW TERRITORIES.								
COMMUNICATIONS.								
Resurfacing Roads in the vicinity of Fanling,	Do.	25,000.00		C.S.O. 41 in 136 of '34	Sept., 1934	"	24,768.71	
Widening and Resurfacing Kam Tin Road,	Do.	3,500.00		"	"	"	3,459.80	
Resurfacing Road from Taipo Market in the direction of Fanling Cross Roads including filling in to 20 feet in width and part Resumption,.....	Do.	50,000.00		"	Not commenced	Unfinished	